

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
December 13th, 2012**

**Change Orders**

None at this time

**Final Construction Payments / Fees**

None at this time

**Recommendations / Status of Projects**

**Recommendations**

None at this time

**Status of Projects**

**W.H.Rhodes Elementary School -  
Kitchen Renovation / Addition**

- ❖ The contractor has poured the concrete slab.
- ❖ The masonry sub contractor has nearly completed laying the block and has the building topped out.
- ❖ A lift inspection at first of this week will be followed by a pour and the setting of weld plates.
- ❖ The installation bar joists and decking to follow and this should take approximately 2-3 weeks.
- ❖ Demolition of the additional portion of the roof to accommodate installation of some of the bar joists will take place after the students break for holidays on Dec. 18<sup>th</sup>.
- ❖ The roofing sub contractor should be drying in the building sometime around the 1st week of January

**Chumuckla Elementary School -  
Kitchen / Cafeteria / Classroom Addition**

- ❖ DAG is currently continuing work on construction documents for the Kitchen /Cafeteria / Classroom Addition at Chumuckla Elementary School. DAG has requested Phase 2 approval at the December 13<sup>th</sup> Board Meeting. Pending Phase 2 approval, the project will be ready for bidding by the end of the year.



### **Construction Bids**

❖ None at this time.