

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
March 14th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ Contractor is still clearing site of sidewalks, canopies, trees, etc.
- ❖ Rain has delayed the project 12 days since notice to proceed.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ Painting Sub Contractor is nearing completion with the painting.
- ❖ The acoustical grid and ceiling tile installation is scheduled for next week
- ❖ The electrical subcontractor will follow with the installation of the light fixtures
- ❖ The mechanical subcontractor is in the process of insulating the ductwork and will follow with the installation of his diffusers.
- ❖ The freezer/ cooler installation is scheduled for the end of March.
- ❖ RD Ward is scheduled to begin installation of the hat channels to accommodate the installation of the metal soffit panels.



Milton High School- Science Lab Addition

- ❖ Phase II documents are underway. DAG will ask for Phase II approval at the April 25th Board Meeting.
- ❖ DAG anticipates advertising the project (i.e. May 4th, 11th, and the 18th; Bid May 21st and bring to the Board for approval on May 23rd. Notice to proceed will follow June 1st, 2013.

Construction Bids

- ❖ None at this time.