

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 26th, 2014**

Change Orders

None at this time Addition



Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- Demolition of existing cafeteria will begin as soon as the permit is received from DEP.
- Site work is still ongoing.
- A substantial completion walkthrough is being held today; June 18th.
- Health Department Inspection scheduled for June 26th.

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- Ceiling Tile installation will begin next week once power and air is on.
- The installation of the bathroom ceramic wall and floor tile is complete.
- The casework installation is around 95% complete.

- The exterior fascia, and soffit panels and gutter and downspouts have been installed.
- Final grading and sod installation will begin next week.
- Gulf power has set the transformer. Power should be on by Monday.
- Contractor is still on schedule to be completed by Early August.

King Middle School- Kitchen Renovation / Addition

- The layout for the temporary serving line has been completed.
- The schematic floor plan for the kitchen renovation / addition has been completed.
- DAG will present phase two documents at the next Board for the Boards review and approval.

Construction Bids

None at this time