

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 26th, 2014**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

Gulf Breeze High School HVAC Renovation Phase I

- Fan coil delivery delayed for one week, but are on-site and installation is proceeding.
- Demolition in Media Center is 95% complete and new mechanical room arrangement/construction in progress. New ductwork installation to commence within the next few days.
- Ceiling tile removal in classrooms is complete and tiles are stored on site.
- Blower coils and media center air handler delivery delayed two weeks by manufacturer. Plant delivery schedule remains unchanged.
- Interior piping work is scheduled to commence within the next one to two weeks.
- New transformer at plant pad has been energized by Gulf Power and testing of new panels is in progress.

Gulf Breeze High School HVAC Renovation Phase II

- Conducted Phase II Design Review with District personnel on June 18, 2014 (including J. Harrell, C. Parker, R. Laing, W. Jones, J. Weekes).
- Phase II Design approved and signed.
- Phase III Construction Document Design in progress.

Construction Bids

None at this time.