

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
April 24th, 2012**

Change Orders

**West Navarre Primary-
Fire Sprinkler Installation /
Kitchen Renovation / Addition
(Larry Hall Construction)**



DAG is requesting approval for the following Change Order Items that will be included on Change Order No. 8 in the amount of \$2027.50 and is comprised of the following:

- ❖ Backflow Preventer: \$4,036.50
- ❖ Install Floor Grates: \$313.00
- ❖ Unstop Drain: \$302.00
- ❖ Relocate Existing Fire Line and Hydrant: \$5090.00
- ❖ Delete Studs and Gyp. Board: (\$1714.00)
- ❖ Fire Sprinkler Credit: (\$6000.00)
- ❖ **Total: \$2,027.50**

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

None at this time

Status of Projects

**West Navarre Primary-
Fire Sprinkler Installation /
Kitchen Renovation / Addition
(Larry Hall Construction)**

- ❖ Contractor is still working with flooring subcontractor to finalize floor issues.

DAG architects

AA-C000745

1223 airport road

destin, florida

32541

p 850.837.8152

f 850.654.4276

www.dagarchitects.com

Holley Navarre Intermediate- Kitchen Renovation / Addition

- ❖ The roofing sub contractor has completed the roof and edge metal installation.
- ❖ The electrical sub contractor is complete with their overhead electrical rough in.
- ❖ The mechanical subcontractor has completed the installation of the main ductwork.
- ❖ The contractor has formed sidewalks and concrete aprons and will pour them the beginning of this week.
- ❖ Tile sub contractor is scheduled to begin tile installation this week.
- ❖ Painting subcontractor is on site.
- ❖ Cooler /Freezer installation is scheduled for the week of the 30th.
- ❖ The project appears to be on schedule to be completed by the 12th of August, 2012.

Milton High School- Kitchen Renovation / Addition

- ❖ Mechanical / Electrical subcontractors are completing overhead rough in at cafeteria expansion.
- ❖ All bathrooms have been tiled.
- ❖ Metal stud walls, steel bar joists, and metal decking have been installed at the Dry food storage addition.
- ❖ The electrical sub contractor will begin work in the existing cafeteria over spring break.
- ❖ The contractor is completing gyp. board / tile baker board installation in kitchen renovation.
- ❖ The exterior dining patio has been completed with exception to the installation of the pre-cast wall cap.
- ❖ The pass through window from the grille area to the exterior dining patio has been installed.
- ❖ The project is still on schedule to be completed August 6th, 2012.

Berryhill Elementary School - 4 Classroom Addition

- ❖ The ceiling grid and light fixtures have been installed.
- ❖ The outside air units have been set and have been wired.
- ❖ The casework has been delivered and is currently being installed.
- ❖ The metal fascia and soffit panels and gutters are being installed.
- ❖ The project is still on schedule to be completed by June 4th, 2012.

**Bennett C. Russell Elementary School -
6 Classroom Addition**

- ❖ Hurricane Screens are being installed over the windows.
- ❖ The ceiling grid and light fixtures are being installed
- ❖ The tile is being installed in the bathrooms.
- ❖ Marker boards have been installed.
- ❖ The painting subcontractor is currently on site.
- ❖ The exterior water fountains are being installed.
- ❖ All sidewalks have been poured.
- ❖ The project is still on schedule to be completed by June 9th, 2012.

**Chumuckla Elementary School-
4 Classroom Addition**

- ❖ The roof is dried in.
- ❖ The masonry sub contractor is approximately 60% complete with the installation of the brick veneer.
- ❖ The interior walls above 9'-4" have been framed.
- ❖ All of the material for the new storm drain is on site. The work is to begin this week.
- ❖ The windows are in storage and are ready to be installed once the brick veneer has been completed.
- ❖ The project is still on schedule to be completed by July 22nd, 2012.

**W.H.Rhodes Elementary School -
Kitchen Renovation / Addition**

- ❖ DAG is finalizing the Phase III documents and will be ready for bid and award to a contractor so the project can begin soon after the Milton High School Kitchen is completed in Early August.

Construction Bids

- ❖ None at this time.