

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
February 19th, 2015**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Gulf Breeze High School HVAC Renovation Phase II

- The mechanical and electrical contractors are continuing to work nightshifts as available.
- Approx. 60% of the ductwork has been fabricated. ¾ of the fabricated ductwork has been installed.
- Approx. 40-50% of the above ceiling piping has been fabricated and installed. Over 90% of the pipe hangers have been installed in preparation for the remainder of the pipe installation.
- Some minor cabinetry modifications have been coordinated with the District for new classroom fan coil locations (approximately 6 spots). District is in the process of moving the cabinets and once relocated, the new fan coils will be located.
- Temspec. classroom fan coil anticipated delivery: end of February
Delivery one week later than anticipated but Contractor's schedule can absorb the additional time without delay to overall project
Blower coil unit anticipated delivery: mid-February
Central plant: end of April
- Contractor is currently on-track to complete the exterior construction work prior to summer.

Construction Bids

- None at this time.