

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
March 12th, 2015**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Gulf Breeze High School HVAC Renovation Phase II

- The mechanical and electrical contractors are continuing to work nightshifts as available.
- Approx. 65% of the ductwork has been fabricated and installed.
- Approx. 50% of the above ceiling piping has been fabricated and installed.
- New blower coils have been delivered to Contractor's warehouse and installation of the blower coils will commence after the classroom fan coils are in set in place.
- Temspec. classroom fan coil delivery is on-schedule.
Central plant delivery: end of April
- Contractor is coordinating with the District the possibility of replacing the existing rooftop units at the cafeteria during June. The school's schedule of activities for June in the cafeteria will be forwarded to the Contractor as soon as it is available.

Construction Bids

- None at this time.