

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
September 10th, 2015**



Change Orders

None at this time

Final Construction Payments / Fees

**King Middle School-
Kitchen Renovation / Addition**

- DAG is requesting release of the contractors final payment of \$75,558.43 and the balance of the A/E fees; \$2720.00

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**King Middle School-
Kitchen Renovation / Addition**

- Contractor is wrapping up punch list items over the Labor Day weekend. DAG is recommending approval for final payment.

**Navarre High School –
Building Construction Technical Lab / Classroom Addition**

- The masonry sub-contractor is close to complete with brick veneer installation
- Metal decking, rigid roof insulation and ice and water shield has been installed. The building is dried in.
- The mechanical sub-contractor is installing ductwork.

- Electrical sub-contractor is running conduit and junction boxes for overhead lighting.
- The contractor is on schedule.

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- Contractor is trenching for footings
- Building demolition (existing weight room) is close to complete.

Construction Bids

None at this time