

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 12th, 2012**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Status of Projects

**West Navarre Primary-
Fire Sprinkler Installation /
Kitchen Renovation / Addition
(Larry Hall Construction)**

- ❖ Quality Epoxy Floors is scheduled to rework epoxy floor in kitchen the second week of July.

**Holley Navarre Intermediate-
Kitchen Renovation / Addition**

- ❖ The contractor has requested an overhead inspection and will install ceiling tile by Wednesday of next week.
- ❖ The site work subcontractor is completing the underground storm water system. The work should be complete by the end of the day Tuesday. Asphalt paving will follow.
- ❖ The contractor has scheduled the epoxy flooring subcontractor for the 18th of this month.
- ❖ The project appears to be on schedule to be completed by the 12th of August, 2012.

**Milton High School-
Kitchen Renovation / Addition**

- ❖ The tile subcontractor is completing the tile installation.
- ❖ The epoxy floor sub contractor is to begin the flooring installation Wednesday of this week. The floor will take approx. 6 days to complete. The kitchen equipment sub contractor is scheduled to start their installation right behind the floor installation.



- ❖ The electrical sub contractor is completing the electrical overhead rough in.
- ❖ The mechanical subcontractor is completing the mechanical overhead rough in and installing ceiling diffusers.
- ❖ The ceiling tile sub contractor is beginning to hang ceiling grid.
- ❖ The painting sub contractor is falling in behind the ceiling subcontractor completing touch up on the walls.
- ❖ The project is still on schedule to be completed August 6th, 2012.

Berryhill Elementary School - 4 Classroom Addition

- ❖ The contractor is targeting the end of this week for substantial completion.
- ❖ The flooring sub contractor is currently completing the installation of the VCT and carpet. They should be complete by the end of the day on Tuesday.
- ❖ The contractor is installing marker boards and tack boards today.
- ❖ The project was scheduled to be completed by June 4th, 2012. The flooring installation has pushed this back about a week.

Bennett C. Russell Elementary School - 6 Classroom Addition

- ❖ The substantial completion walk through has been completed.
- ❖ The contractor is currently working on his punch list items.
- ❖ The Contractor has scheduled the VCT and Carpet installation for the middle of this week.
- ❖ The project is still on schedule to be completed by June 9th, 2012.

Chumuckla Elementary School- 4 Classroom Addition

- ❖ The contractor is pouring outside pads this week. The mechanical sub contractor will follow with setting outside units.
- ❖ The electrical sub contractor is currently pulling wire to the new electrical panels.
- ❖ The painting sub contractor is approx. 80% complete with the interior painting.
- ❖ The ceiling sub contractor is scheduled to begin hanging ceiling grid this week.
- ❖ The windows have been installed.
- ❖ The millwork sub contractor will begin setting cabinets this week.

- ❖ The project is still on schedule to be completed by July 22nd, 2012.

**W.H.Rhodes Elementary School -
Kitchen Renovation / Addition**

- ❖ The project will be advertised on June 2nd, June 9th, and June 16th. There will be a mandatory pre-bid on the 12th and bids will be received on the 19th.
- ❖ DAG will bring their recommendation to the Board on the 28th of June, 2012.

Construction Bids

- ❖ None at this time.