

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
January 21st, 2016**



Change Orders

None at this time

Final Construction Payments / Fees

**Navarre High School –
Building Construction Technical Lab / Classroom Addition**

DAG is requesting approval for release of final AE fees (\$1540.00) / Contractor payment (\$53,726.33)

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- Electrical sub-contractor is on site making connections to the mechanical equipment
- The window installation is underway
- Formwork for sidewalks is in place. Contractor is scheduled to place concrete this week
- Drywall sub-contractors are currently finishing drywall in new locker rooms.
- Painting sub-contractor is scheduled for next week.
- Mechanical sub-contractor is currently setting outside units

- Project is looking good and appears to be on schedule

**Santa Rosa Adult -
Office / Record Storage Addition**

Bid date has been moved to January 12th. A mandatory pre-bid is scheduled for January 5th. DAG will bring their recommendation to the January 21st Board Meeting.

**Navarre High School-
Football / Baseball Concession Building**

DAG has reviewed and approved metal bldg. shop drawings and site work is underway.

Construction Bids

**Santa Rosa Adult -
Office / Record Storage Addition**

Bid date has been moved to January 12th. A mandatory pre-bid is scheduled for January 5th. DAG will bring their recommendation to the January 21st Board Meeting.