

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 28th, 2012**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Status of Projects

**West Navarre Primary-
Fire Sprinkler Installation /
Kitchen Renovation / Addition
(Larry Hall Construction)**

- ❖ Quality Epoxy Floors is scheduled to rework epoxy floor in kitchen the second week of July.

**Holley Navarre Intermediate-
Kitchen Renovation / Addition**

- ❖ The overhead inspection has been preformed and ceiling tile subcontractor will install the tile after the epoxy floor has been completed.
- ❖ The site work subcontractor has completed the underground storm system installation. Asphalt paving has been scheduled for the end of the week.
- ❖ The epoxy flooring subcontractor has started the epoxy floor installation and should be complete by the end of this week.
- ❖ The project appears to be on schedule to be completed by the 12th of August, 2012.

**Milton High School-
Kitchen Renovation / Addition**

- ❖ The epoxy floor sub contractor has completed the epoxy floor installation.
- ❖ The tile subcontractor is scheduled to begin the quartz countertop installation sometime this week.



- ❖ The kitchen equipment subcontractor is scheduled to start the installation on Wednesday of next week.
- ❖ The contractor has taken down the temporary food service partition and has removed all of the equipment and is working on the cafeteria renovation phase of the project.
- ❖ The project is still on schedule to be completed August 6th, 2012.

**Berryhill Elementary School -
4 Classroom Addition**

- ❖ The substantial completion walk through was held last week and a certificate of occupancy has been issued.
- ❖ Contractor is finalizing punch list items.

**Bennett C. Russell Elementary School -
6 Classroom Addition**

- ❖ The substantial completion walk through has been completed by the architects and engineers.
- ❖ The contractor has scheduled a final walkthrough with the school board and a certificate of occupancy should be issued shortly afterwards.

**Chumuckla Elementary School-
4 Classroom Addition**

- ❖ The contractor has poured the HVAC pads and sidewalks on the West side and is forming the North and East sides and will pour those this week this week.
- ❖ The electrical sub contractor is installing light fixtures.
- ❖ The painting sub contractor is complete with the interior painting.
- ❖ The mechanical sub contractor is installing diffusers.
- ❖ The contractor is scheduled to call for an overhead inspection the first of next week
- ❖ The millwork sub contractor is 75% complete with setting cabinets.
- ❖ Marker boards and tack boards are due to arrive this week.
- ❖ The project is still on schedule to be completed by July 22nd, 2012.

**W.H.Rhodes Elementary School -
Kitchen Renovation / Addition**

- ❖ The project will be advertised on June 2nd, June 9th, and June 16th. There will be a mandatory pre-bid on the 12th and bids will be received on the 19th.
- ❖ DAG will bring their recommendation to the Board on the 28th of June, 2012.

Construction Bids

- ❖ None at this time.