

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
October 20<sup>th</sup>, 2016**

**Change Orders**

- Request Board Approval of MHS Renovation HVAC Phase A Change Order 007B  
- -\$8,101.00

**Final Construction Payments / Fees**

- Request Authorization for Final Payment on MHS HVAC Renovation Phase A  
AE New Final Payment Amount: \$77,062.94  
SCG Final Payment Amount: \$5,927.10

**Recommendations / Status of Projects****Recommendations**

- None at this time.

**Status of Projects****Gulf Breeze High School HVAC Renovation Phase III**

- Pre-commissioning is complete and commissioning is scheduled to commence.

**Milton High School HVAC Renovation Phase A**

- Commissioning has been completed and the contractor is completing items on the commissioning log.  
Follow-up commissioning is tentatively scheduled for the week of October 17<sup>th</sup>, 2016.

**King Middle School HVAC Renovation Phase A**

- Phase III Design has been reviewed with District and school administration on October 11<sup>th</sup>, 2016.
- Request Board approval of Phase III Design for King Middle School HVAC Renovation Phase A.
- Updated schedule:

Phase II Design to Board for Approval	Sep. 20, 2016
Phase III Design to Board for Approval	Oct. 20, 2016
Pre-Bid Meeting	Nov. 3, 2016
Bid Date	Nov. 29, 2016
Bid to Board for Approval	Dec. 6, 2016
Anticipated Notice to Proceed	Dec. 9, 2016
Substantial Completion	August 4, 2017 (estimated using 2016 start date and backed up a week for teacher pre-planning)

- Phase III Opinion of Cost attached.

**Construction Bids**

**None at this time**