

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
December 6th, 2016**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Agricultural Lab / Classroom Addition**

- Block masonry work has been completed.
- The contractor is forming the tie beams and will be poured this week.
- The air barrier installation is scheduled for this week. To be followed by the installation of the rigid wall installation and brick veneer.
- The bar joist and metal decking are on site and the contractor is scheduled to start installation this week.

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- The Contractor is holding off on mobilizing until the beginning of December. The temporary serving line will be constructed during Christmas break.
- Fencing will also be installed around the kitchen and classroom addition construction site / laydown areas at that time as well.



**Locklin Tech Automotive Shop
Addition**

- The building pad is complete.
- The underground plumbing and electrical is scheduled to be installed this week.
- The contractor will also begin digging footings and installing reinforcing.

Chumuckla Elementary Classroom Addition

- DAG is currently working on a floor plan (Phase 1) and will be submitted to the Principal for review and comments this week. DAG will bring Phase 1 for Board approval in January.

Food World Renovation

- DAG is currently mobilizing the team to start meeting with the various departments to begin developing a program and schematic floor plan. In the very initial stages.

Construction Bids

None at this time