

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
04-06-2021
6:30 P.M.
CANAL**



Change Orders – Requesting Approval

- East Bay K8
Three (3) day extension of time due to adverse weather during the month of February 2021

Final Construction Payments / Fees – Requesting Approval

- DAG Architects \$2253.82

Recommendations / Status of Projects

East Bay K8 School

- Paving and grading work continues but is being delayed due to wet conditions.
- Irrigation sprinkler installation has begun.
- Grass delivery is scheduled for the week of March 28.
- Final cleaning has begun.
- Kitchen equipment connection continues
- Flooring and casework installation continues in wing D.
- Finishes nearing completion in the Administration area.
- Storage shelving units being installed throughout.
- The schools furnishings are scheduled to begin arriving mid-May.
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

School A K-8 Wallace Lake Site (Pace K-8)

- A/E Team has received plan review approval from the 3rd party reviewing authorities and results have been submitted to Santa Rosa County for record.
- Work on the early release site package has begun.
- Bid opening is scheduled for July.

PE Building at East Bay K-8

- Metal building engineering has been received and submitted to Santa Rosa County in order for the contractor to receive a complete building permit.
- Permit has been issued
- The contractor is investigating the anticipated building delivery date and will develop a revised construction schedule for review.
- Final completion may be moved to November