

East Bay K-8 ~ Covered PE Building					Tax Savings Thus Far to be Deducted from Contract:				\$	5,964.38		
					Savings per paying w/in terms:						-	
					TOTAL SAVINGS:				\$	5,964.38		
A.E. New Jr., Inc.												
Original Contract Amount										\$	768,000.00	
OWNER-DIRECT PURCHASES												
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms			
07/14/21	06/30/21	731756	ACME BRICK	11970745RI		1,214.10	72.85	12.14				
	07/02/21			11973956RI		5,758.20	345.49	37.86				
08/12/21	07/20/21			11995026RI		4,544.10	272.65					
11/18/21	11/17/21	731679	GULF SOUTH METALS	11150		24,212.00	1,452.72	50.00				
04/15/21	04/14/21	731661	HARRIS REBAR	PSI394613A		6,316.00	378.96	50.00				
							-	-				
07/19/21	07/19/21	731676	LENNOX	562367566	VISA	3,581.34	214.88	35.81				
	07/19/21			562369831	VISA	1,341.47	80.49	13.41				
08/03/21	08/03/21			562497960	VISA	598.60	35.92	0.78				
05/11/21	04/29/21	731692	OLDCASTLE	361852804		3,175.44	190.53	31.75				
06/10/21	06/09/21			361881216		404.25	24.26	4.04				
06/22/21	06/11/21			361883044		3,100.05	186.00	14.21				
	06/18/21			361887922		202.76	12.17					
07/12/21	06/08/21			361879943		4,076.67	244.60					
07/14/21	06/16/21			361886113		426.65	25.60					
	06/22/21			361889752		2,771.93	166.32					
	06/25/21			361892604		1,687.51	101.25					
03/01/21	02/24/21	731671	REGIONAL STEEL PRODUCTS	1		2,942.00	176.52	29.42				
03/23/21	03/17/21			2		746.00	44.76	7.46				
06/21/21	06/17/21			3		525.00	31.50	5.25				
09/13/21	08/02/21	731690	SEQUEL	S3042659.007		735.32	44.12	7.35				
	08/23/21			S3042659.009		58.51	3.51	0.59				
	08/23/21			S3042659.011		195.22	11.71	1.95				
	08/23/21			S3042659.013		197.47	11.85	1.97				
	08/23/21			S3042659.015		213.17	12.79	2.13				
10/06/21	09/21/21			S3042659.019		858.29	51.50	8.58				
10/05/75	09/21/21			S3042659.017		310.50	18.63	3.11				
10/22/21	10/04/21			S3042659.021		1,414.11	84.85	14.14				
05/05/21	04/02/21	731662	SLONE DOORS	140360		1,750.00	105.00	17.50				
05/11/21	05/10/21			140477		4,380.00	262.80	32.50				
	05/11/21			140481		4,870.00	292.20					
03/23/21	03/22/21	731663	SOUTHERN STANDARD	2101-01		150.00	9.00	1.50				
	03/22/21			2101-02		900.00	54.00	9.00				
04/05/21	04/05/21			2101-03		500.00	30.00	5.00				
07/12/21	07/01/21			2101-04		3,500.00	210.00	34.50				
	07/12/21			2101-05		3,100.00	186.00					
	07/15/21			2101-06		1,200.00	72.00					
10/22/21	10/22/21			2101-07		250.00	15.00					
						92,206.66	5,532.43	431.95				
				Tax Savings Per Chg Order			\$ 5,964.38					
	Direct Purchase Totals											
	Change Order #1 - 04/06/21		\$ 5,069.66	\$ 331.66	CHECKPOINT FOR CURRENT							
	Change Order #2 - 05/13/21		7,279.96	463.96	(25,714.72)							
	Change Order #4 - 06/17/21		15,107.72	932.28								
	Change Order #6 - 07/22/21		4,509.49	277.43								
	Change Order #8- 08/19/21		30,511.07	1,853.20								
	Change Order #8- 09/09/21		5,452.05	309.35								
	Change Order #9-10/05/21		1,497.66	97.97								
	11/16/21 School Bd. Mtg.		3,028.71	195.81								
	12/09/21 School Bd. Mtg.		25,714.72	1,502.72								
					Cumulative Reduction to Contract for Direct Purchases							
				\$ 98,171.04	(98,171.04)							
				\$ 5,964.38								
	Changes in Scope of Work (excluding Direct Purchases)											
	Change Order #3 - Time Extension 5 days 6-3-21					\$ -						
	Change Order #5 - Time Extension 60 days 7-8-21					-						
	Change Order #7 -Time Extension 9 days 08-19-21					-						
						\$ -	0.00%					

East Bay K-8 ~ Covered PE Building	Tax Savings Thus Far to be Deducted from Contract:				\$	5,964.38			
	Savings per paying w/in terms:				-				
	TOTAL SAVINGS:				\$	5,964.38			
A.E. New Jr., Inc.									
Original Contract Amount						\$	768,000.00		
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms
Contract Amount Including All Change Orders								\$	669,828.96

2021 PAVING PROJECTS					Tax Savings Thus Far to be Deducted from Contract:				\$	6,478.64	
					Savings per paying w/in terms:					-	
					TOTAL SAVINGS:				\$	6,478.64	
PANHANDLE PAVING & GRADING											
Original Contract Amount										\$	622,659.77
OWNER-DIRECT PURCHASES											
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
11/2/2021	10/29/2021	732625	GROUP III ASPHALT	122227		16,500.00	990.00	50.00			
11/9/2021	11/9/2021			122239		90,644.00	5,438.64				
							-	-			
							-	-			
							-	-			
							-	-			
							-	-			
							-	-			
							-	-			
						107,144.00	6,428.64	50.00			
				Tax Savings Per Chg Order			\$ 6,478.64				
	Direct Purchase Totals										
	11/16/21 School Bd. Mtg.	\$	17,540.00	\$ 1,040.00	CHECKPOINT FOR CURRENT						
	12/09/21 School Bd. Mtg.		96,082.64	5,438.64	(96,082.64)						
					Cumulative Reduction to Contract for Direct Purchases						
		\$	113,622.64		(113,622.64)						
				\$ 6,478.64							
Changes in Scope of Work (excluding Direct Purchases)											
						\$ -	0.00%				
Contract Amount Including All Change Orders										\$	509,037.13