

School Plant Planning Items for the
Santa Rosa County School Board Meeting
04-07-2022
6:30 P.M.
Canal Street



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

- None at this time

Final Construction Payments / Fees

East Bay K-8 Covered PE Building

- DAG Architects-Final Payment for East Bay Covered P.E. Building \$1,387.53.

Recommendations / Status of Projects

Southend High School

- Programming Meetings are wrapping up. We anticipate Program approval in April and will then begin conceptual plans.

East Bay K8 School

- Contractor continues to address warranty items.
- Many of the punchlist items were worked on over spring break. Culpepper construction is planning to work after school and on Saturdays until the remaining items are complete.

School A K8 School

- Site- Landscaping and sidewalks are being installed. Asphalt being installed in the parking lot. Dirt being brought in for bus loop.
- Area F Cafeteria- CMU walls in progress. Steel beams and columns are being installed.
- Area A, Hub- CMU walls are in progress.
- Classroom Wing B- floor slab is poured. Corridor walls are being installed. Stairwell walls in progress.
- Classroom Wing C- Floor slab is poured. Stairwell walls in progress.
- Classroom Wing D/E- Plumbing rough-in installed. Underslab electrical rough-in in progress.
- Chiller yard-Electrical equipment pads installed.

Construction Bids – None at this time