

School Plant Planning Items for the
Santa Rosa County School Board Meeting
06-16-2022
9:00 A.M.
Central School



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

- None at this time

Final Construction Payments / Fees

- None at this time

Recommendations / Status of Projects

Southend High School

- DAG architects and A/E Team continue to develop schematic design of the new high school and review the phasing and budget of the project. We anticipate submitting the Phase 1 design to the July school board meeting.

East Bay K8 School

- 11 month walk-through of project scheduled for June 17, 2022 to review warranty items and remaining punch list items.

School A K8 School

- Site- Fireline installation complete. Bus loop is under construction.
- Area F Cafeteria- Steel erection and exterior cold formed framing in progress. Joist and decking installed.
- Area A, Hub- Light gage metal framing and roof deck installation in progress. Water lines being installed.
- Classroom Wing B- Steel erection starting. Stairwell cmu masonry complete.
- Classroom Wing C- Steel erection ready to start. Stairwell cmu masonry complete.
- Classroom Wing D/E- Masonry bearing walls being built.
- PE Building- Masonry bearing walls installed. Metal building steel erection starting.
- Quality issues discovered with asphalt paving installation, asphalt will be redone at the end of the project.

Construction Bids – None at this time