

October 5, 2022

RE: School Plant Planning Items for Board Meeting
October 13, 2022 – 6:30 P.M. – Canal Street

1. CHANGE ORDER(S):
 - a. None at this time.

2. FINAL CONSTRUCTION PAYMENTS AND FEES:
 - a. None at this time.

3. REVIEW STATUS OF CURRENT PROJECTS:
 - a. Southend High School
 - i. Gopher Tortoise relocation is complete. Two individuals were confirmed present and were relocated to an approved off-site recipient site.
 - ii. Early Release Demo work is approximately two-thirds complete as of the date of this memo. Contractor anticipates being complete the week of 10/10.
 - iii. Overall Site Plans are nearing a point where they will be ready for initial permit submittals. The original schedule for Early Release Site Package bid, award, and NTP remains on track.

 - b. Gulf Breeze High School Tennis Courts
 - i. Contractor has treated the prepared base with prime coat to help protect it from excess moisture while paving operations are being scheduled.
 - ii. The specialty tennis court subcontractor has poured concrete foundations for net equipment.
 - iii. Contractor is scheduling paving operations for placement of new asphalt. There is a potential this work may take place over the long weekend offered by the 10/7 Planning Day. Due to other contractor obligations in response to Hurricane Ian, this date may not be held.

 - c. Fiscal Year 2022 Paving Rehabilitation
 - i. No updates from previous.

4. CONSTRUCTION BIDS:
 - a. None at this time.