

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
August 22nd, 2013**

Change Orders

None at this time

Final Construction Payments / Fees



**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

DAG is requesting approval for the release of the final construction payment in the amount of \$ 76,069.16 and final A/E fees in the amount of \$ 3,258.48.

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The new mechanical units that service the media center have been installed and are now cooling the space.
- ❖ The Masonry crew is laying block in the music suite and Art room.
- ❖ A majority of the formwork for the bond beam has been constructed. The masonry crew is scheduled to be finished with the block and topping off the walls by the end of the week if the weather permits.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ A substantial completion walk through was held this past Thursday (August 1st, 2013) and the Health Department inspection was held this past Tuesday (August 6th, 2013) . The inspection went well and the kitchen will be ready for the opening of school on the 19th. Final completion inspection should be concurrent with the completion of the Health Department inspection.

**Milton High School-
Science Lab Addition**

- ❖ The contractor has demolished the existing building and is in the process of hauling off the debris. The site should be cleared prior to the start of school.

Construction Bids

None at this time