

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
October 24th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The Masonry crew is finishing up the brick on the exterior of the Cafeteria and cleaning the brick.
- ❖ All of the metal deck is in place and the perimeter steel for the roof edges has been welded in place and is awaiting inspection today. Once the contractor gets approval the roofer will begin the process of drying in the building.
- ❖ The electrical contractor is continuing the work of running conduit and pulling wire.
- ❖ The mechanical contractor has most of the ductwork installed and insulated in the kitchen portion of the project. They are hanging the main trunk of the ductwork that will supply the dining and stage areas.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ The contractor is close to completing the punch list items and has submitted close out documents. The recommendations from Mechanical engineer's analysis of the test and balance report are being performed.



**Milton High School-
Science Lab Addition**

- ❖ The Site contractor is in the process of placing the concrete connections and backfilling the exfiltration system. In addition to this they are compacting the soil in the footprint of the building in preparation for footings.

Construction Bids

None at this time