

LOCKLIN TECH. - AUTOMOTIVE ADDITION						Tax Savings Thus Far to be Deducted from Contract:			\$	5,523.20	
						Savings per paying w/in terms:					-
						TOTAL SAVINGS:			\$	5,523.20	
LARRY HALL CONSTRUCTION											
Original Contract Amount						\$ 312,000.00					
OWNER-DIRECT PURCHASES											
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
04/03/17	03/20/17	719858	AMERICAN CONCRETE SUPPLY	53689		1,212.50	72.75	12.13			
	03/23/17			53889		1,648.00	98.88	16.48			
06/02/17	03/01/17			53193	VISA	3,420.00	205.20	21.39			
03/27/17	02/26/17	720081	GORMAN	S012133565.001		312.26	18.74	3.12			
06/07/16	03/31/17			S012133565.006	VISA	3,911.18	234.67	39.11			
	04/13/17			S012133565.008	VISA	3,222.22	193.33	7.77			
04/03/17	03/31/17	720142	HILL ENTERPRISES	16-444-3	*	10,800.00	648.00	50.00			
			Correction to invoice amount	16-444-3	*	80.00	4.80	-			
04/04/17	02/27/17	720079	IVANCO	ONE		13,878.00	832.68	50.00			
06/02/17	01/26/17	720140	MATHES ELECTRIC	227721-00		260.76	15.65	2.61			
	01/30/17			227721-01		218.39	13.10	2.18			
	02/08/17			227721-02		2,868.38	172.10	28.68			
	02/14/17			227721-03		3,422.47	205.35	16.53			
	02/07/17			229857-00		274.93	16.50	-			
	02/07/17			229915-00		(290.00)	(17.40)	-			
03/27/17	03/03/17	720143	METALLIC BUILDING CO	15856626-01		23,570.00	1,414.20	50.00			
01/25/17	01/05/17	720141	REXEL	S115135953.001	**	587.21	587.21	5.87			
	01/05/17			S115135953.002		72.29	4.34	0.72			
02/22/17	01/27/17			S115135953.004		597.85	35.87	5.98			
	01/27/17			S115135953.007		86.37	5.18	0.86			
	02/02/17			S115135953.003		18.39	1.10	0.18			
	02/02/17			S115135953.006		1,499.56	89.97	15.00			
03/27/17	02/14/17			S115135953.011		234.66	14.08	2.35			
	02/17/17			S115135953.009		832.31	49.94	8.32			
	02/17/17			S115135953.012		1,382.13	82.93	10.72			
	02/17/17			S115135953.014		126.85	7.61	-			
05/17/17			Correction to tax calculation	S115135953.001	**		(587.21)	-			
			Correction to tax calculation	S115135953.001	**		35.23	-			
05/09/17	04/07/17	720080	TOM BARROW CO	1073448		1,705.00	102.30	17.05			
	04/07/17			1073449		2,140.00	128.40	21.40			
	04/07/17			1073450		5,005.00	300.30	11.55			
	04/07/17			1075056		2,290.00	137.40	-			
						85,386.71	5,123.20	400.00	-		
				Tax Savings Per Chg Order			\$ 5,523.20				
Direct Purchase Totals											
CHANGE ORDER #1		\$	3,613.95	\$	752.28	CHECKPOINT FOR CURRENT					
CHANGE ORDER #2			57,439.64		3,442.93	(17,913.12)					
CHANGE ORDER #3			11,943.20		723.20						
current			17,913.12		604.79						
						Cumulative Reduction to Contract for Direct Purchases					
		\$	90,909.91			(90,909.91)					
				\$	5,523.20						
Changes in Scope of Work (excluding Direct Purchases)											
						\$ -	0.00%		-		
Contract Amount Including All Change Orders \$ 221,090.09											

SIMS MIDDLE -			RESRC RMS ADDTN & KTCHN EXPANS/RENOVTN			Tax Savings Thus Far to be Deducted from Contract:			\$	6,141.16
						Savings per paying w/in terms:				-
						TOTAL SAVINGS:			\$	6,141.16
HEWES & COMPANY										
Original Contract Amount									\$	1,348,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms	
2/17/2017	2/1/2017	719958	BIG BEND REBAR	BBR-6700		3,925.00	235.50	39.25		
2/17/2017	2/1/2017	719959		BBR-6701		3,130.00	187.80	10.75		
3/1/2017	2/13/2017	720587	BLOCK USA	9434994991		2,920.06	175.20	29.20		
3/2/2017	2/22/2017			9435048345		392.64	23.56	3.93		
4/3/2017	3/17/2017			9435198448		2,844.49	170.67	16.87		
	3/22/2017			9435230317		493.95	29.64	-		
6/6/2017	3/29/2017			9435277514	CREDIT	(132.00)	(7.92)			
	5/18/2017			9435607303		2,349.69	140.98			
5/2/2017	4/14/2017	720586		9435382140		356.64	21.40	-		
	4/17/2017			9435397975		552.96	33.18	-		
	4/17/2017			9435397976		3,263.22	195.79	-		
5/23/2017	5/12/2017			9435568579		183.50	11.01			
6/6/2017	5/18/2017			9435607302		433.26	26.00			
4/24/2017	4/18/2017	719691	MATHES	234810-00		672.57	40.35	-		
5/2/2017	4/20/2017	719691		234810-01		7,067.83	424.07	50.00		
5/8/2017	4/21/2017	719691		234810-02		463.12	27.79	-		
	4/28/2017	719691		234810-03		7,341.48	440.49	-		
4/24/2017	4/18/2017	719693		234812-00		413.43	24.81	-		
5/2/2017	4/20/2017	719693		234812-01		7,335.39	440.12	-		
5/8/2017	4/28/2017	719693		234812-02		206.18	12.37	-		
5/31/2017	5/5/2017	719692	REXEL	S116886556.001		3,377.68	202.66	33.78		
6/6/2017	5/24/2017			S116892622.001		359.35	21.56	3.59		
	5/24/2017			S116886556.009		131.15	7.87	1.31		
3/13/2017	3/9/2017	719794	SOUTHERN PIPE	570016-00		758.50	45.51	7.59		
3/2/2017	02/23/17	720243	STEEL SUPPLY OF ALABAMA	39975		11,311.72	678.70	50.00		
3/2/2017	02/23/17	720244		39976		11,141.28	668.48	-		
4/3/2017	03/21/17	720945	VIKING	4050494		1,595.85	95.75	15.96		
	03/21/17			4050495		407.98	24.48	4.08		
	03/21/17			4050496		831.60	49.90	8.32		
	03/21/17			4050497		2,805.38	168.32	21.64		
	03/21/17			4050498		437.73	26.26	-		
	03/21/17			4050499		964.65	57.88	-		
	03/21/17			4050500		1,513.77	90.83	-		
	03/21/17			4050501		194.55	11.67	-		
	03/21/17			4050502		265.39	15.92	-		
4/25/2017	03/17/17	719961	WARREN HOLLOW METAL DOORS	118937JH	VISA	2,700.00	162.00	27.00		
5/23/2017	05/17/17			120079JH	VISA	3,040.00	182.40	23.00		
6/1/2017	05/30/17			120289JH	VISA	500.00	30.00	-		
5/23/2017	05/17/17	719960		120076JH	VISA	3,960.00	237.60	-		
5/17/2017	05/11/17	720585	W.R. TAYLOR	431013	VISA	5,238.12	314.29	50.00		
						95,748.11	5,744.89	396.27	-	
				Tax Savings Per Chg Order		\$ 6,141.16				
	Direct Purchase Totals									
	CHANGE ORDER #2	\$ 7,528.30	\$ 473.30	CHECKPOINT FOR CURRENT						
	CHANGE ORDER #3	41,369.90	2,490.36	(20,718.88)						
	CHANGE ORDER #6	32,272.19	1,899.37							
	Current	20,718.88	1,278.13							
				Cumulative Reduction to Contract for Direct Purchases						
		\$ 101,889.27		(101,889.27)						
			\$ 6,141.16							
	Changes in Scope of Work (excluding Direct Purchases)									
	Change Order #1 - Add 41 days; late start - kitchen				\$ -					
	Change Order #4 - Add 41 days; late start - clsm				-					
	Change Order #5 - Add 1 day for standardized testing				-					
					\$ -	0.00%				
Contract Amount Including All Change Orders										\$ 1,246,110.73