

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 22nd, 2017**

Change Orders

None at this time

Final Construction Payments / Fees



**Locklin Tech Automotive Shop
Addition**

- DAG is requesting approval for final A/E fees (\$2,043.43) and final Construction payment (\$26,633.33).

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- Underground rough in complete at kitchen addition. Rain has held the contractor up from any additional work.
- Kitchen renovation is underway; Slab demolition has been completed. Under slab plumbing and electrical all scheduled for this week.
- Window installation to take place this week.
- Final painting, flooring installation, ceiling tile installation all scheduled for this week.
- Contractor is on schedule to be complete by June 24th.

Chumuckla Elementary School Classroom Addition

- Contractor has begun to mobilize and put up construction fence.
- Gulf Atlantic is mobilizing for the paving portion of the project.

Douglas A. Dillon Administrative Complex

- DAG is requesting Phase 2 approval. See attached drawings and updated Opinion of Cost.

Construction Bids

None at this time