

June 27, 2017

Santa Rosa County School Board  
5086 Canal Street  
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting  
July 6, 2017 – 9:00 AM**

A. CHANGE ORDER(S):

None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:

None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. Locklin Tech and T.R. Jackson Pavement and Drainage Improvements

Contractor has mobilized to both sites and provided the following work plan on 6/22:

TR Jackson

- Continue removing bumper blocks and fence and sawcut 6/22-23
- Start the milling and resurfacing +/- 6/29
- Storm work at the court yard after 7/4 holiday. (Storm structures have a two-week lead time and are scheduled for delivery +/- 7/6.

Locklin

- Removing bumper blocks and starting curb removal.
- Week of 6/26 continue removing curb and pouring as we get it ready.

Contractor's intention is to finish TR Jackson paving then move to Locklin. This will allow time to complete Locklin curb installation allow milling and resurfacing to take place. Contractor anticipates both job sites to be active at the same time once construction ramps up and utilization of weekend work to make up for rain days and to advance the accelerated schedule.

D. CONSTRUCTION BIDS:

None at this time.