

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 6th, 2017**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- Underground rough in complete at kitchen addition. Rain has held the contractor up from any additional work.
- Kitchen renovation is underway; Slab demolition has been completed. Under slab plumbing and electrical has been completed, but again rain has held up any additional work.
- The contractor is requesting a time extension for weather delays (22 days) This is under review and if approved, the new completion date for the kitchen will be revised from December 6th to December 28th, 2017.
- Classroom addition has been held up due to weather.
- Condensing unit slabs have not been able to be poured up until yesterday due to the rain.
- The condensing units are scheduled to be installed this week. Once that happens, the A/C can be turned on, ceiling tile, base cabinets and flooring can then be installed.
- The contractor is requesting a time extension for weather delays (22 days). This is under review and if approved, the new completion date for the classroom addition will be revised from June 24th to July 16th, 2017.



Chumuckla Elementary School Classroom Addition

- Contractor has begun Fire and Water line installation.
- Contractor has begun work on building pad. No silt fence has been installed.
- Contractor is forming new sidewalks to relocated portables.
- Rain gas delayed paving efforts

Douglas A. Dillon Administrative Complex

- DAG is Currently working on Phase 3 Construction Documents.
- DAG will be submitting Phase 3 for review on August 7th, and have scheduled to bring Phase 3 to the Board for approval on August 17th.

Construction Bids

None at this time