

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
September 7, 2017**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton School HVAC Renovation Phase B

- Phase III Design reviewed with District and School staff.
- Request Board approval of Phase III Design for Milton High School HVAC Renovation Phase B.
- Anticipated schedule:

Phase III Design to Board for Approval Sep. 7, 2017

Bid Date Oct. 3, 2017

Bid to Board for Approval Oct. 17, 2017

Anticipated Notice to Proceed Oct. 21, 2017

Substantial Completion August 3, 2018 (estimated using 2017 start date and backed up a week for teacher pre-planning)

- Phase III Opinion of Cost attached.

Construction Bids

None at this time