

CHUMUCKLA ELEM - 2 CLSRMS/LAB/RESRC RM						Tax Savings Thus Far to be Deducted from Contract:			\$	14,643.36		
						Savings per paying w/in terms:					-	
						TOTAL SAVINGS:			\$	14,643.36		
LARRY HALL CONSTRUCTION												
Original Contract Amount											\$	1,230,000.00
OWNER-DIRECT PURCHASES												
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms			
12/4/2017	10/31/2017	723907	AIR TECH	2175180		49,650.00	2,979.00	50.00				
7/28/2017	7/20/2017	721599	AMERICAN CONCRETE	58997		1,632.00	97.92	16.32				
9/22/2017	7/28/2017			60334		1,632.00	97.92	16.32				
	8/1/2017			60570		1,683.00	100.98	16.83				
	8/2/2017			60652		510.00	30.60	0.53				
	9/7/2017			63095		9,180.00	550.80					
9/25/2017	8/16/2017	721886	AMERICAN CONCRETE	61869		900.00	54.00					
11/15/2017	10/4/2017			64225		945.00	56.70					
	10/16/2017			64737		630.00	37.80					
11/17/2017	10/25/2017			65269		945.00	56.70					
	11/7/2017			66129		1,470.00	88.20					
7/10/2017	6/16/2017	721600	BIG BEND REBAR	BBR-6948		11,560.00	693.60	50.00				
8/8/2017	7/21/2017	721933	BLOCK USA	9435998452		3,581.05	214.86	35.81				
8/15/2017	8/4/2017			9436092512		534.96	32.10	5.35				
9/12/2017	8/16/2017			9436167124		417.84	25.07	4.18				
9/20/2017	9/11/2017			9436315013		3,677.38	220.64	4.66				
10/9/2017	9/12/2017			9436319541		3,489.06	209.34					
	9/25/2017			9436398837		2,353.16	141.19					
11/17/2017	10/26/2017	724635	COASTAL (Formerly Block USA)	361053136		2,642.75	158.57					
11/27/2017	10/28/2017			361054942		4,296.85	257.81					
	11/8/2017			361060622		2,681.63	160.90					
10/31/2017	9/6/2017	721602	CYGNUS	1509		9,729.00	583.74	50.00				
12/4/2017	10/30/2017	723178	QUAKER	867227		28,572.41	1,714.34	50.00				
9/13/2017	6/29/2017	721763	SEQUEL	S2196257.001		1,175.00	70.50	11.75				
	6/29/2017			S2196263.001		1,000.00	60.00	10.00				
	7/6/2017			S2196278.001		1,025.00	61.50	10.25				
	8/8/2017			S2196396.001		14,700.00	882.00	18.00				
	8/14/2017			S2196184.001		153.17	9.19					
	8/16/2017			S2196184.003		867.19	52.03					
	8/22/2017			S2196184.005		173.67	10.42					
	8/28/2017			S2196184.009		108.83	6.53					
	8/28/2017			S2196184.008		3,897.14	233.83					
7/10/2017	6/28/2017	721598	SLONE DOORS	136403		12,736.00	764.16	50.00				
8/8/2017	8/1/2017			136590		5,350.00	321.00					
9/22/2017	9/21/2017			136803		8,792.00	527.52					
6/16/2017	05/22/17	721601	SMITH IRONWORKS	54412		2,085.00	125.10	20.85				
9/12/2017	08/21/17			54824		41,780.00	2,506.80	29.15				
						236,556.09	14,193.36	450.00				
				Tax Savings Per Chg Order			\$		14,643.36			
	Direct Purchase Totals											
	CHANGE ORDER #2	\$	28,084.71	\$	1,703.71	CHECKPOINT FOR CURRENT						
	CHANGE ORDER #3		1,746.24		114.24	(107,806.40)						
	CHANGE ORDER #4		10,075.13		609.12							
	CHANGE ORDER #5		97,294.22		5,622.00							
	CHANGE ORDER #6		6,192.75		350.53							
	12/14/17 School Bd. Mtg.		107,806.40		6,243.76							
			\$	251,199.45		Cumulative Reduction to Contract for Direct Purchases						
				\$	14,643.36				(251,199.45)			
	Changes in Scope of Work (excluding Direct Purchases)											
	Change Order #1 Re-route sewer lines					\$	2,040.00					
						\$	2,040.00	0.17%	2,040.00			
Contract Amount Including All Change Orders											\$	980,840.55