

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
August 2nd, 2012**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Status of Projects

**West Navarre Primary-
Fire Sprinkler Installation /
Kitchen Renovation / Addition
(Larry Hall Construction)**

- ❖ Quality Epoxy Floors has installed the new floor and the kitchen equipment has been reinstalled. The new floor looks great!!!

**Holley Navarre Intermediate-
Kitchen Renovation / Addition**

- ❖ Jones floor covering is installing the final VCT in the cafeteria and will be complete by the end of this week.
- ❖ DAG is to perform an initial walk through with Liz West on Friday.
- ❖ DAG and their engineers are scheduled to perform a substantial completion walkthrough by the week of the 30th.
- ❖ The project appears to be on schedule to be completed by the 12th of August, 2012.

**Milton High School-
Kitchen Renovation / Addition**

- ❖ The contractor is putting the finishing touches on the cafeteria and cafeteria expansion.
- ❖ DAG is targeting the last week of July to perform the substantial completion walk through.
- ❖ The project is still on schedule to be completed August 6th, 2012.



Chumuckla Elementary School- 4 Classroom Addition

- ❖ The contractor is installing door hardware and bathroom accessories.
- ❖ The contractor is installing plywood to the timeout room.
- ❖ The ceiling tile has been installed.
- ❖ The mechanical sub contractor has the HVAC units up and running.
- ❖ Jones floor covering is scheduled to install carpet / VCT on Tuesday of next week.
- ❖ The site work sub contractor is scheduled to complete final grading and install sod by the end of next week.
- ❖ The contractor is targeting the end of next week for a substantial completion walk through.
- ❖ The project is on schedule to be completed by the end of this month.

W.H.Rhodes Elementary School - Kitchen Renovation / Addition

- ❖ The project is underway. The contractor is working on moving the existing mechanical unit to a temporary location to provide air conditioning to the existing cafeteria until the permanent unit is in place.
- ❖ The electrical sub contractor is in the process of running power to a temporary electrical panel.
- ❖ The contractor is also in the process of constructing a temporary wall to support the temporary serving line. The temporary serving line must be up and running by August 15th.

Construction Bids

- ❖ None at this time.