

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
April 5, 2018**

Change Orders

- Milton High School HVAC Renovation Phase B – see attachment.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- During the Spring Break, the contractor did the following:
 - Five new fan coil units have been installed along with duct, piping, and insulation.
 - Above ceiling piping work serving biology labs have been completed.
- Contractors are scheduled to work on the cooling tower handrail modifications on the week of April 9th.
- Within 2 weeks, the contractors are scheduled to start on replacing the control valves for the existing main air handlers.
- Cooling tower isolation valves have been added.

King Middle School HVAC Renovation Phase A

- During the Spring Break, the contractor did the following:
 - Electrical site work: rough-in conduits from within 5 feet of existing transformer to the new exterior electrical panels.
 - Natural gas site work: Milton Gas (Utility company) re-routed the new gas line to accommodate the plant construction.
 - Construction fence has been set in place.
 - Existing slab has been demolished.
 - Performed underground relocation sewer piping work for new pad installation.
- Mechanical contractor and Plant manufacturer continues to coordinate slab work.

Construction Bids

- None at this time.