

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 7, 2018**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- Installation of remainder of chilled and hot water piping in main corridor scheduled to be complete by June 20, 2018.
- Science Wing ductwork and piping demolition scheduled for the week of June 4th.
- Science Wing new ductwork, piping and equipment installation scheduled to be complete by the end of June.
- ESE Wing ductwork and piping demolition scheduled for the week of June 4th.
- ESE Wing new ductwork, piping and equipment installation scheduled to be complete by the week of June 11, 2018.
- Foreign Language suite ductwork and piping demolition scheduled for the week of June 11th.
- Foreign Language suite new ductwork, piping and equipment installation scheduled to be complete by the week of June 25, 2018.

King Middle School HVAC Renovation Phase A

- Pre-fabricated piping delivered to jobsite. Installation of runouts to fan coils to occur in June.
- Installation of piping in corridors has started and installation to be completed in June.
- Plant delivery scheduled for June 11, 2018. Exterior pipe will be roughed in by this delivery date for coordination and final connections to occur afterwards.
- Plant start up scheduled for July 9 and 10, 2018.

Construction Bids

- None at this time.