

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 21, 2018**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- Science Wing ductwork and piping demolition was completed.
- ESE Wing ductwork and piping demolition was completed.
- Installation of remainder of chilled and hot water piping in main corridor scheduled to be completed by the end of June.
- Science Wing new ductwork, piping and equipment installation scheduled to be complete by the end of June.
- ESE Wing new ductwork, piping and equipment installation scheduled to be complete by the week of June 11th, 2018.
- Foreign Language suite ductwork and piping demolition scheduled for the week of June 11th.
- Foreign Language suite new ductwork, piping and equipment installation scheduled to be complete by the week of June 25th, 2018.

King Middle School HVAC Renovation Phase A

- Installation of ductwork and piping are underway, particularly, in the main hallways.
- Plant was delivered on June 8th, 2018. They are ahead of schedule. Installation is scheduled for June 12th, 2018.
- Plant start up scheduled for July 9th and 10th 2018.

Douglas A. Dillon Administrative Center

- Commissioning kickoff meeting was held on June 06, 2018.
- Pre-functional checklist will be distributed to the contractor for completion on the week of June 18, 2018.
- Test and Balance contractor has been made aware of three simultaneous construction projects within the same time frame.

Construction Bids

- None at this time.