

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 24, 2018**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- Installation of remainder of chilled and hot water piping in main corridor has been completed. Piping is in the process of being insulated.
- Science Wing new ductwork, piping and equipment installation has been completed. Installation of ceiling grid system is underway.
- ESE Wing new ductwork, piping and equipment installation has been completed. Installation of ceiling grid system is underway.
- Foreign Language suite new ductwork, piping and equipment installation has been completed. Installation of ceiling grid system is underway.
- Work at the auditorium to be completed at the third week of July. Fan coils, ductwork and piping has been installed. Piping is in the process of being insulated.
- Contractor has been coordinating with the school to clean the classrooms and site in general.
- SCG will distribute the Commissioning Pre-functional checklist for the contractor to complete prior to the Functional Testing.
- Weekly meeting has been and will be performed through the substantial inspection.

King Middle School HVAC Renovation Phase A

- Piping installation has been completed. OA ductwork installation is about 95% complete.
- Existing rooftop units has been demolished to make way for new outside air intakes.
- Plant start-up forms from Daikin has been distributed to the subcontractors to complete. Plant was started up on July 12.
- Hydronic chilled and hot water piping along with gas piping connection to the central plant has been constructed.
- Work has been coordinated with the other Energy Project.
- Contractor has been coordinating with the school to clean the classrooms and site in general.
- SCG will distribute the Commissioning Pre-functional checklist for the contractor to complete prior to the Functional Testing.
- Weekly meeting has been and will be performed through the substantial inspection.

Douglas A. Dillon Administrative Center

- Commissioning Pre-functional checklist has been distributed for the contractor to complete prior to the Functional Testing.

Construction Bids

- None at this time.