

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
08-02-18
6:30 P.M.**



Change Orders

- None at this time

Final Construction Payments / Fees

- None at this time

Recommendations / Status of Projects

Navarre High School North Concession Stand:

- Contractor as of 7-23 was still awaiting the metal building resubmittal.
- As of that date 84 days remained until scheduled substantial completion. I have spoken to the contractor and emphasized the importance of completing on time and hope to have a favorable update by the time of this meeting.

Douglas A. Dillon Administrative Center

- SRCSD was to have begun operations out of the new facility.
- The contractor is completing odds and ends at present.
- Will provide an update at the meeting

Navarre K8 School

- DAG Architects and engineering consultants are underway with Phase III design. Meetings are being held to review Security and Technology, coordinate engineering, and details continue to be developed.

Milton High School Energy Upgrades

- Work is presently scheduled to be completed August 3, 2018
- Joint scheduling meetings with the Owner, Architect, Engineer, Building contractor and Chilled Water contractor are being conducted weekly and will continue until completion.
- The only items that are anticipated to not be completed as of July 25 are some flooring, ceiling tile and painting and exterior walks, soffits and handrails.

King Middle School Energy Upgrades

- Work is scheduled to be completed August 3, 2018
- The building portion of the contract is pushing the mechanical portion with ceiling work being the critical path.
- Joint scheduling meetings with the Owner, Architect, Engineer, Building contractor and Chilled Water contractor are being conducted weekly and will continue until completion.

Jay Elementary School 6 Classroom Addition

- DAG Architects is underway with Phase III design of the Project.

Construction Bids:

- None at this time