

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
December 13, 2018**

Change Orders

None at this time

Final Construction Payments / Fees

- Request Authorization for Final Payment on KMS Renovation Phase A:

Elite Mechanical Systems Final Payment Amount: \$91,955.69
SCG Final Payment Amount: \$5,380.00

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

Milton High School HVAC Renovation Phase B

- The existing dampers have been replaced.
- Commissioning scheduled to start on December 17, 2018.

King Middle School HVAC Renovation Phase B

- Phase II Design reviewed with District and Staff.
- Request Board approval of Phase II Design for King Middle School HVAC Renovation Phase B.
- Updated Schedule:

Phase II Design to Board for Approval	Dec. 13, 2018
Phase III Design Review	Jan. 15, 2019
Phase III Design to Board for Approval	Jan. 22, 2019
Anticipated Bid Opening	Feb. 12, 2019

- Phase II Opinion of Cost attached.

Construction Bids

None at this time