

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
09-10-19
6:30 P.M.**

Change Orders

Pace High School Softball Fieldhouse

Requesting approval attached Change order # 005 incorporating the following:

- Credit Change order for removal and replacement of unknown quantities of septic tank related material Credit \$2,999.96
- Credit Change order for removal and replacement of unknown quantities of septic tank related material Credit \$14,881.96
- 13-day extension of time relating to discovery of unsuitable material and adverse weather
-

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

Pace High School Softball Fieldhouse

- Block masonry and related in wall utility installation has been completed
- Building is dried in.
- The exterior block cells have been filled with spray foam insulation.
- Metal fascia and soffit panels will be installed.
- Interior duct and overhead electrical in progress.
- Exterior coating system installation is planned.

Jay Elementary School 6 Classroom Addition

- Brick masonry should have been completed.
- Soffit and fascia framing are nearing completion.
- Storm drainage piping will arrive next week, and installation will begin behind the brick mason.
- Exterior concrete installation will follow the storm drainage work
- Metal ceiling grid, light fixture and HVAC drop installation may be in progress.

Elkhart K8 School

- The General Contractor has completed scope review of his apparent low bidders and contracts will have been completed by August 30.
- Job site trailer will be on site September 5.
- The contractor is working on the installation of temporary electric and water.
- Contractor will begin installing additional on site fill the first week of September.

Construction Bids

