

JAY ELEMENTARY 6 CLASSROOM ADDITION					Savings Thus Far to be Deducted from Contract:			\$	36,893.44	
						Savings per paying w/in terms:			-	
A.E. NEW JR						TOTAL SAVINGS:		\$	36,893.44	
Original Contract Amount									\$	2,311,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
5/30/2019	4/5/2019	728390	AMERICAN CONCRETE	92904	2,142.00	128.52	21.42			
	4/26/2019			93992	4,176.00	250.56	28.58			
	5/9/2019			95356	1,972.00	118.32				
6/25/2019	6/19/2019			97046	2,088.00	125.28				
7/15/2019	6/26/2019			97479	2,268.00	136.08				
7/19/2019	7/1/2019			97796	580.00	34.80				
5/21/2019	4/18/2019	728386	BUILDERS FIRST SOURCE	37938719	38,900.00	2,334.00	50.00			
	4/18/2019			39530772	21,550.00	1,293.00				
	4/19/2019			39530737	9,080.00	544.80				
7/15/2019	7/9/2019	728391	COASTAL CONSTRUCTION	2234687	4,065.78	243.95	40.66			
7/22/2019	7/10/2019			2234687	1,377.00	82.62	9.34			
	7/12/2019			2259238	372.80	22.37				
4/18/2019	4/11/2019	728544	FERGUSON	4430055	992.91	59.57	50.00			
5/3/2019			Correction to above surtax	4430055			(40.07)			
8/15/2019	8/5/2019			4560811	1,009.07	60.54	10.09			
2/26/2019	2/18/2019	728387	HARRIS REBAR	PSI358624A	15,796.00	947.76	50.00			
1/30/2019	1/15/2019	728336	HYDRO TECHNOLOGIES	5057211	3,307.00	198.42	33.07			
3/13/2019	3/7/2019			5057809	19,284.00	1,157.04	16.93			
3/25/2019	3/14/2019			5057882	1,250.00	75.00				
8/5/2019	7/26/2019	729282	INTERIOR EXTERIOR	4620485-00	150.00	9.00	1.50			
	7/29/2019			4620414-00	2,227.89	133.67	22.28			
8/9/2019	7/17/2019			4620171-00	4,812.31	288.74	26.22			
	7/19/2019			4620170-00	8,338.81	500.33				
	8/5/2019			4620170-01	505.92	30.36				
8/14/2019	8/7/2019			4620696-00	1,412.79	84.77				
	8/7/2019			4620696-01	898.21	53.89				
	8/7/2019			4620719-00	81.14	4.87				
8/21/2019	8/15/2019			4620916-00	150.00	9.00				
						-	-			
2/8/2019	2/6/2018	728389	OLDCASTLE	361325143	4,230.77	253.85	42.31			
2/8/2019	2/6/2018			361325144	2,827.37	169.64	7.69			
4/4/2019	4/1/2019			361360618	2,691.17	161.47				
4/25/2019	4/19/2019			361373769	2,834.96	170.10				
	4/24/2019			361376550	3,662.37	219.74				
5/16/2019	4/9/2019			361366246	3,200.89	192.05				
	4/18/2019			361372873	4,472.93	268.38				
	4/30/2019			361380002	2,837.81	170.27				
	5/1/2019			361381251	3,095.48	185.73				
	5/1/2019			361381326	(420.00)	(25.20)				
	5/8/2019			361385924	(192.00)	(11.52)				
	5/13/2019			361388470	3,349.66	200.98				
5/22/2019	5/6/2019			361383998	3,362.89	201.77				
	5/17/2019			391391739	2,650.28	159.02				
5/24/2019	5/20/2019			361392679	2,962.81	177.77				
6/5/2019	5/24/2019			361396434	3,043.09	182.59				
7/9/2019	6/12/2019	728723	ROOFERS MART	0327649-IN	20,679.80	1,240.79	50.00			
8/21/2019	8/7/2019			0330679-IN	2,415.70	144.94				
8/28/2019	7/9/2019			0328936-IN	15,172.43	910.35				
12/14/2018	11/19/2018	728335	SEQUEL ELECTRIC	S2488296.001	215.09	12.91	2.15			
	11/20/2018			S2488331.001	1,200.00	72.00	12.00			
	11/26/2018			S2488296.003	2,638.97	158.34	26.39			
	11/26/2018			S2488296.005	32.78	1.97	0.33			
	11/29/2018			S2488296.007	3,143.02	188.58	9.13			
	11/29/2018			S2488802.001	7,928.02	475.68	-			
	11/29/2018			S2488802.003	2,150.66	129.04	-			
	12/4/2018			S2488802.005	1,349.00	80.94	-			
	12/4/2018			S2488802.007	2,327.80	139.67	-			
	12/4/2018			S2488802.009	607.26	36.44	-			
1/15/2019	12/14/2018			S2488802.013	495.93	29.76	-			
	12/18/2018			S2496989.001	1,293.91	77.63	-			
1/15/2019	12/10/2018			s2488296.009	41.95	2.52	-			
	12/10/2018			s2488296.011	43.91	2.63	-			
	12/11/2018			s2488802.011	12,068.58	724.11	-			
4/17/2019	12/26/2018			S2488802.017	1,484.40	89.06	-			
	12/26/2018			S2488802.015	2,288.35	137.30	-			
	1/3/2019			S2488296.013	184.28	11.06	-			
	1/15/2019			S2496901.001	675.00	40.50	-			
	2/28/2019			S2488804.001	300.00	18.00	-			

JAY ELEMENTARY 6 CLASSROOM ADDITION					Savings Thus Far to be Deducted from Contract:			\$	36,893.44	
						Savings per paying w/in terms:			-	
						TOTAL SAVINGS:		\$	36,893.44	
A.E. NEW JR										
Original Contract Amount									\$	2,311,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
4/18/2019	4/18/2019			S2577625.001	(285.91)	(17.15)	-			
1/23/2018	1/17/2019	728339	SLONE DOORS	138269	5,750.00	345.00	50.00			
2/13/2019	2/6/2019			138344	2,800.00	168.00	-			
3/7/2019	2/27/2019			138432	2,042.00	122.52	-			
3/25/2019	3/14/2019			138470	23,240.00	1,394.40	-			
4/9/2019	4/3/2019			138518	14,453.00	867.18	-			
8/9/2019	8/6/2019			138868	7,740.00	464.40				
4/29/2019	4/25/2019	728400	SOUTHERN SASH	10152	72,528.00	4,351.68	50.00			
	5/3/2019	Correction to invoice amount above (s/b \$73,528)		10152	1,000.00	60.00	-			
11/8/2018	10/25/18	728338	SMITH IRONWORKS	56717	1,495.00	89.70	14.95			
4/25/2019	04/23/19			57526	11,545.00	692.70	35.05			
5/24/2019	05/20/19			57687	3,260.00	195.60				
7/17/2019	07/16/19	728340	SOUTHERN STANDARD	1829-03	1,800.00	108.00	18.00			
7/22/2019	07/18/19			1829-04	1,400.00	84.00	14.00			
7/26/2019	07/26/19			1829-05	2,300.00	138.00	18.00			
8/21/2019	08/20/19			1829-07	11,000.00	660.00				
1/15/2019	12/26/18	728337	TOM BARROW CO.	1174742	2,440.00	146.40	24.40			
1/30/2019	01/29/19			1179717	1,195.00	71.70	11.95			
2/26/2019	02/25/19			1184156	1,365.00	81.90	13.65			
4/4/2019	03/31/19			1190795	70,200.00	4,212.00	-			
5/13/2019	04/18/19			1193344	72,125.00	4,327.50				
7/17/2019	07/08/19			1206789	1,480.00	88.80				
8/19/2019	08/13/19			1213399	4,270.00	256.20				
	08/13/19			1213400	1,000.00	60.00				

JAY ELEMENTARY 6 CLASSROOM ADDITION					Savings Thus Far to be Deducted from Contract:			\$	36,893.44	
					Savings per paying w/in terms:					-
					TOTAL SAVINGS:			\$	36,893.44	
A.E. NEW JR										
Original Contract Amount					\$					2,311,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
6/20/2019	06/12/19	728388	W R TAYLOR	443169	4,278.50	256.71	42.79			
7/22/2019	07/16/19			443675-visa	409.50	24.57	4.10			
7/30/2019	07/25/19			443843-visa	4,278.50	256.71	3.11			
8/14/2019	08/07/19			444071-visa	4,494.55	269.67				
8/27/2019	08/19/19			420035	318.50	19.11				
					602,056.59	36,123.42	770.02	-		
				Tax Savings Per Chg Order		\$ 36,893.44				
Direct Purchase Totals										
	CHANGE ORDER #2 - 01/22/19	\$	24,537.82	\$ 1,450.22		CHECKPOINT FOR CURRENT				
	CHANGE ORDER #3 - 02/05/19		17,391.73	1,007.45		(70,017.25)				
	CHANGE ORDER #4 - 02/21/19		18,493.77	1,183.63						
	CHANGE ORDER #5 - 03/12/19		21,222.31	1,261.31						
	CHANGE ORDER #6 - 04/11/19		48,581.89	2,765.89						
	CHANGE ORDER #7 - 05/06/19		194,701.79	11,148.26						
	CHANGE ORDER #8 - 06/06/19		181,519.83	10,284.08						
	CHANGE ORDER #9 - 06/20/19		12,063.08	729.99						
	CHANGE ORDER #11- 07/23/19		28,761.87	1,715.57						
	CHANGE ORDER #12-08/13/19		21,658.69	1,327.11						
	9/10/2019 School Bd. Mtg.		70,017.25	4,019.93						
		\$	638,950.03			(638,950.03)				
				\$ 36,893.44						
Changes in Scope of Work (excluding Direct Purchases)										
	CHANGE ORDER #1 - Time Extension, 1 Day - 12/13/2018				\$	-				
	CHANGE ORDER #7 - Water valve credit - 05/16/2019					(707.30)				
	CHANGE ORDER #10 - time extension 60 days 07/11/19					-				
					\$	(707.30)	-0.03%	(707.30)		
Contract Amount Including All Change Orders					\$					1,671,342.67

KING MIDDLE SCHOOL HVAC RENO PH B							TOTAL SAVINGS:		\$ 34,489.34
							Savings per paying w/in terms:		(34.21)
							TAX SAVINGS TO BE DEDUCTED FROM CONTRACTOR PO:		\$ 34,455.13
A.E. NEW JR.									
Original Contract Amount									\$ 1,776,000.00
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms
3/25/2019	3/14/2019	728690	CONKLIN METAL	541387		8,561.91	513.71	50.00	
4/1/2019	3/18/2019			542002		6,292.00	377.52		
	3/19/2019			542323		252.72	15.16		
4/4/2019	3/28/2019			544762		898.00	53.88		
4/16/2019	4/9/2019			547393		2,007.90	120.47		
	4/11/2019			548222		82.08	4.92		
5/1/2019	4/18/2019			549770		1,689.75	101.39		
5/13/2019	5/2/2019			553067		6,697.20	401.83		
5/24/2019	5/7/2019			554031		938.66	56.32		
	5/14/2019			555725		573.28	34.40		
6/5/2019	5/21/2019			557773		2,045.09	122.71		
	5/28/2019			559303		1,100.00	66.00		
6/10/2019	5/31/2019			560053		741.52	44.49		
6/18/2019	6/6/2019			561819		789.84	47.39		
6/26/2019	6/13/2019			563628		84.93	5.10		
7/10/2019	6/20/2018			565764		504.42	30.27		
	6/25/2019			566853		6,746.71	404.80		
	6/27/2019			567809		41.52	2.49		
	7/2/2019			568929		1,524.72	91.48		
	7/2/2019			568881		850.00	51.00		
7/17/2019	7/9/2019			570172		1,082.84	64.97		
8/6/2019	7/16/2019			572060		1,530.69	91.84		
	7/31/2019			576370	credit	(20.00)	(1.20)		
8/28/2019	7/11/2019			570813		3,182.56	190.95		
4/9/2019	4/4/2019	728686	GULF COST MARINE SUPPLY	2296369-00		2,089.89	125.39	20.90	20.90
				2296370-00		1,144.59	68.68	11.45	11.45
4/16/2019	4/8/2019			2296371-00		2,919.40	175.16	17.65	
	4/8/2019			2296369-01		154.70	9.28		
	4/10/2019			2296674-00		178.08	10.68		
4/18/2019	4/12/2019			2296781-00		56.28	3.38		
	4/12/2019			2296549-00		1,716.66	103.00		
4/23/2019	4/17/2019			2296907-00		186.34	11.18		1.86
4/26/2019	4/15/2019			2296546-00		2,679.74	160.78		
	4/15/2019			2296546-01		375.88	22.55		
4/30/2019	4/24/2019			2297084-00		142.96	8.58		
	4/25/2019			2296546-02		5.00	0.30		
	4/25/2019			2296797-00		528.86	31.73		
	4/25/2019			2296800-00		147.30	8.84		
	4/25/2019			2296801-00		215.56	12.93		
	4/25/2019			2296802-00		114.34	6.86		
	4/25/2019			2296803-00		6,914.25	414.86		
5/13/2019	5/2/2019			2297398-00		31.16	1.87		
	5/3/2019			2296798-00		190.98	11.46		
	5/3/2019			2296799-00		99.50	5.97		
5/24/2019	5/15/2019			2297442-00		201.66	12.10		
	5/13/2019			2297442-01		2.88	0.17		
	5/13/2019			2296798-01		6.50	0.39		
6/5/2019	5/30/2019			2298173-00		190.05	11.40		
6/10/2019	6/3/2019			2298224-00		205.64	12.34		
	6/4/2019			2298258-00		55.88	3.35		
8/20/2019	5/6/2019			2297246-00	credit	(277.20)	(16.63)		
	5/16/2019			2297812-00		36.14	2.17		
	5/28/2019			2298106-00		8.52	0.51		
	6/3/2019			2298234-00		172.62	10.36		
	8/20/2019			2300642-00		60.89	3.65		
6/24/2019	6/14/2019	728788	INTERIOR EXTERIOR	4619059-02		10,548.48	632.91	50.00	
7/9/2019	6/21/2019			4619606-00		9,731.40	583.88		
	6/21/2019			4619609-00		433.20	25.99		
	6/27/2019			4619059-04		8,352.00	501.12		
	6/28/2019			4619059-03		16,704.00	1,002.24		
7/26/2019	7/22/2019			4619059-05		1,545.12	92.71		
5/16/2019	5/6/2019	728714	STUART IRBY	S011320463.003		64,769.58	3,886.17	50.00	
	5/7/2019			S011320463.004		8,197.39	491.84		
6/3/2019	5/14/2019			S011320463.006		8,628.03	517.68		
5/6/2019	04/30/19	728688	TOM BARROW CO	1195548		3,050.00	183.00	30.50	
	04/30/19			1195550		3,660.00	219.60	19.50	
5/15/2019	05/13/19			1197341		2,035.00	122.10		
	05/13/19			1197342		9,500.00	570.00		
	05/15/19			1197868		17,055.00	1,023.30		
	05/15/16			1197869		37,790.00	2,267.40		
6/5/2019	05/30/19			1200199		187,370.00	11,242.20		
	05/31/19			1200892		590.00	35.40		
	05/31/19			1200893		2,510.00	150.60		
6/14/2019	06/10/19			1202134		16,110.00	966.60		
6/26/2019	05/30/19			1200202		2,300.00	138.00		
	06/18/19			1203313		6,140.00	368.40		
	06/24/19			1204473		50,695.00	3,041.70		

KING MIDDLE SCHOOL HVAC RENO PH B							TOTAL SAVINGS:		\$	34,489.34
							Savings per paying w/in terms:			(34.21)
A.E. NEW JR.					TAX SAVINGS TO BE DEDUCTED FROM CONTRACTOR PO:		\$		34,455.13	
Original Contract Amount									\$	1,776,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms	
7/25/2019	07/22/19			1209282		15,000.00	900.00			
5/1/2019	04/22/19	728687	WINSUPPLY	22474300		4,225.32	253.52	42.25		
5/13/2019	04/29/19			22474301		2,632.28	157.94	7.75		
5/24/2019	05/03/19			22810300		318.17	19.09			
	05/06/19			22615000		2,590.84	155.45			
6/5/2019	05/21/19			22983000		436.70	26.20			
	05/23/19			22985200		436.70	26.20			
	05/23/19			22474303		1,006.50	60.39			
6/14/2019	05/30/19			23083100		36.40	2.18			
6/18/2019	06/06/19			23033300		3,875.69	232.54			
6/26/2019	06/18/19			23274000		547.63	32.86			
7/10/2019	06/24/19			23343500		549.17	32.95			
7/17/2019	06/27/19			23274003		78.79	4.73			
7/25/2019	07/12/19			23522700		490.64	29.44			
8/6/2019	07/18/19			23606100	visa	261.20	15.67			
	07/19/19			23623600	visa	108.69	6.52			
	07/22/19			23638600	visa	190.47	11.43			
						569,252.78	34,155.13	300.00	34.21	
				Tax/Disct Savings Per Chg Order			\$		34,489.34	
	Direct Purchase Totals									
	CHANGE ORDER #1		\$ 16,063.02	\$ 956.39	CHECKPOINT FOR CURRENT					
	CHANGE ORDER #2		30,273.49	1,834.82		(5,569.85)				
	CHANGE ORDER #3		170,068.23	9,728.15						
	CHANGE ORDER #4		217,635.07	12,318.96						
	CHANGE ORDER #6		144,809.01	8,243.90						
	CHANGE ORDER #7		19,289.24	1,091.85						
	9/10/2019 School Bd. Mtg.		5,569.85	315.27						
					Cumulative Reduction to Contract for Direct Purchases					
			\$ 603,707.91						(603,707.91)	
				\$ 34,489.34						
Changes in Scope of Work (excluding Direct Purchases)										
	Change Order #5 -Furnish & Install Insulation					\$ 16,061.53				
						\$ 16,061.53	0.90%		16,061.53	
Contract Amount Including All Change Orders									\$	1,188,353.62

PACE HIGH SCHOOL - SOFTBALL FIELDHOUSE					Tax Savings Thus Far to be Deducted from Contract:			\$	5,712.26		
							Savings per paying w/in terms:		-		
							TOTAL SAVINGS:		\$	5,712.26	
LARRY HALL CONSTRUCTION											
Original Contract Amount										\$	723,000.00
OWNER-DIRECT PURCHASES											
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
6/18/2019	5/31/2019	728727	AMERICAN CONCRETE	96061		1,391.00	83.46	13.91			
7/9/2019	6/18/2019			96961		535.00	32.10	5.35			
	6/24/2019			97311		749.00	44.94	7.49			
8/12/2019	7/1/2019			97795		535.00	32.10	5.35			
	7/15/2019			98372		4,350.50	261.03	17.90			
	7/29/2019			99222		321.00	19.26				
5/13/2019	4/13/2018	728726	BIG BEND REBAR	BBR-8055		7,710.00	462.60	50.00			
							-	-			
6/3/2019	5/20/2019	728728	BILL BURCH	2019-034		475.00	28.50	4.75			
	5/20/2019			2019-035		24,655.00	1,479.30	45.25			
	5/20/2019			2019-036		4,405.00	264.30				
6/18/2019	6/10/2019			2019-038		1,710.00	102.60				
8/12/2019	7/25/2019			2019-059		590.00	35.40				
7/22/2019	7/16/2019	728729	OLDCASTLE	361426582		3,663.10	219.79	36.63			
	7/16/2019			361426625		720.00	43.20	7.20			
7/10/2019	6/21/2019	728883	ROOFERS MART	0328316-IN		2,000.00	120.00	20.00			
6/24/2019	5/28/2019	728847	SEQUEL	S2595310.001		195.63	11.74	1.96			
	5/28/2019			S2595310.003		432.03	25.92	4.32			
	5/30/2019			S2595310.005		585.21	35.11	5.85			
8/14/2019	6/11/2019			S2595310.009		563.72	33.82	5.64			
	6/12/2019			S2595310.011		718.11	43.09	7.18			
	6/12/2019			S2595340.013		992.38	59.54	9.92			
	6/14/2019			S2595293.001		1,081.65	64.90	10.82			
	6/19/2019			S2595310.015		801.41	48.08	4.31			
6/3/2019	5/13/2019	728724	SLONE DOORS	138637		6,873.00	412.38	50.00			
	5/16/2019			138648		3,522.75	211.37				
4/25/2019	03/25/19	728725	SMITH IRONWORKS	57392		950.00	57.00	9.50			
6/24/2019	06/18/19			57821		18,615.00	1,116.90	40.50			
							-	-			
							-	-			
						89,140.49	5,348.43	363.83	-		
				Tax Savings Per Chg Order			\$	5,712.26			
	Direct Purchase Totals										
	CHANGE ORDER #1 - 6/6/19	\$	9,239.10	\$	579.10	CHECKPOINT FOR CURRENT					
	CHANGE ORDER #2 - 6/20/19		42,426.60		2,495.85	(10,612.11)					
	CHANGE ORDER #3 - 7/23/20		27,885.02		1,672.15						
	CHANGE ORDER #4 - 8/13/21		4,689.92		306.82						
	9/10/2019 School Bd. Mtg.		10,612.11		658.34						
						Cumulative Reduction to Contract for Direct Purchases					
			\$	94,852.75					(94,852.75)		
				\$	5,712.26						
	Changes in Scope of Work (excluding Direct Purchases)										
						\$	-	0.00%	-		
Contract Amount Including All Change Orders										\$	628,147.25

WOODLAWN BEACH MID - BASKETBALL CRT					Tax Savings Thus Far to be Deducted from Contract:				\$	835.03	
					Savings per paying w/in terms:						-
					TOTAL SAVINGS:				\$	835.03	
B & W UTILITIES											
Original Contract Amount										\$	247,892.50
OWNER-DIRECT PURCHASES											
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
8/13/2019	6/5/2019	729173	SOUTHEASTERN PIPE & PRECAST	13729		5,407.58	324.45	50.00			
	6/6/2019			13736		3,895.12	233.71	-			
	6/13/2019			13763		3,781.12	226.87	-			
						13,083.82	785.03	50.00			
				Tax Savings Per Chg Order			\$ 835.03				
	Direct Purchase Totals										
	9/10/2019 School Bd. Mtg.		\$ 13,918.85	\$ 835.03		CHECKPOINT FOR CURRENT					
						(13,918.85)					
						Cumulative Reduction to Contract for Direct Purchases					
			\$ 13,918.85						(13,918.85)		
				\$ 835.03							
	Changes in Scope of Work (excluding Direct Purchases)										
						\$ -	0.00%				
Contract Amount Including All Change Orders										\$	233,973.65