

JAY ELEMENTARY 6 CLASSROOM ADDITION					Savings Thus Far to be Deducted from Contract:			\$	37,345.45	
						Savings per paying w/in terms:			-	
A.E. NEW JR						TOTAL SAVINGS:		\$	37,345.45	
Original Contract Amount									\$	2,311,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
5/30/2019	4/5/2019	728390	AMERICAN CONCRETE	92904	2,142.00	128.52	21.42			
	4/26/2019			93992	4,176.00	250.56	28.58			
	5/9/2019			95356	1,972.00	118.32				
6/25/2019	6/19/2019			97046	2,088.00	125.28				
7/15/2019	6/26/2019			97479	2,268.00	136.08				
7/19/2019	7/1/2019			97796	580.00	34.80				
5/21/2019	4/18/2019	728386	BUILDERS FIRST SOURCE	37938719	38,900.00	2,334.00	50.00			
	4/18/2019			39530772	21,550.00	1,293.00				
	4/19/2019			39530737	9,080.00	544.80				
7/15/2019	7/9/2019	728391	COASTAL CONSTRUCTION	2234687	4,065.78	243.95	40.66			
7/22/2019	7/10/2019			2234687	1,377.00	82.62	9.34			
	7/12/2019			2259238	372.80	22.37				
4/18/2019	4/11/2019	728544	FERGUSON	4430055	992.91	59.57	50.00			
5/3/2019			Correction to above surtax	4430055			(40.07)			
8/15/2019	8/5/2019			4560811	1,009.07	60.54	10.09			
2/26/2019	2/18/2019	728387	HARRIS REBAR	PSI358624A	15,796.00	947.76	50.00			
1/30/2019	1/15/2019	728336	HYDRO TECHNOLOGIES	5057211	3,307.00	198.42	33.07			
3/13/2019	3/7/2019			5057809	19,284.00	1,157.04	16.93			
3/25/2019	3/14/2019			5057882	1,250.00	75.00				
8/5/2019	7/26/2019	729282	INTERIOR EXTERIOR	4620485-00	150.00	9.00	1.50			
	7/29/2019			4620414-00	2,227.89	133.67	22.28			
8/9/2019	7/17/2019			4620171-00	4,812.31	288.74	26.22			
	7/19/2019			4620170-00	8,338.81	500.33				
	8/5/2019			4620170-01	505.92	30.36				
8/14/2019	8/7/2019			4620696-00	1,412.79	84.77				
	8/7/2019			4620696-01	898.21	53.89				
	8/7/2019			4620719-00	81.14	4.87				
8/21/2019	8/15/2019			4620916-00	150.00	9.00				
9/9/2019	8/19/2019			4620949-00	153.40	9.20				
	8/23/2019			4621064-00	704.80	42.29				
	8/30/2019			4621283-00	571.97	34.32				
	8/30/2019			4621353-00	779.68	46.78				
						-	-			
2/8/2019	2/6/2018	728389	OLDCASTLE	361325143	4,230.77	253.85	42.31			
2/8/2019	2/6/2018			361325144	2,827.37	169.64	7.69			
4/4/2019	4/1/2019			361360618	2,691.17	161.47				
4/25/2019	4/19/2019			361373769	2,834.96	170.10				
	4/24/2019			361376550	3,662.37	219.74				
5/16/2019	4/9/2019			361366246	3,200.89	192.05				
	4/18/2019			361372873	4,472.93	268.38				
	4/30/2019			361380002	2,837.81	170.27				
	5/1/2019			361381251	3,095.48	185.73				
	5/1/2019			361381326	(420.00)	(25.20)				
	5/8/2019			361385924	(192.00)	(11.52)				
	5/13/2019			361388470	3,349.66	200.98				
5/22/2019	5/6/2019			361383998	3,362.89	201.77				
	5/17/2019			391391739	2,650.28	159.02				
5/24/2019	5/20/2019			361392679	2,962.81	177.77				
6/5/2019	5/24/2019			361396434	3,043.09	182.59				
7/9/2019	6/12/2019	728723	ROOFERS MART	0327649-IN	20,679.80	1,240.79	50.00			
8/21/2019	8/7/2019			0330679-IN	2,415.70	144.94				
8/28/2019	7/9/2019			0328936-IN	15,172.43	910.35				
12/14/2018	11/19/2018	728335	SEQUEL ELECTRIC	S2488296.001	215.09	12.91	2.15			
	11/20/2018			S2488331.001	1,200.00	72.00	12.00			
	11/26/2018			S2488296.003	2,638.97	158.34	26.39			
	11/26/2018			S2488296.005	32.78	1.97	0.33			
	11/29/2018			S2488296.007	3,143.02	188.58	9.13			
	11/29/2018			S2488802.001	7,928.02	475.68	-			
	11/29/2018			S2488802.003	2,150.66	129.04	-			
	12/4/2018			S2488802.005	1,349.00	80.94	-			
	12/4/2018			S2488802.007	2,327.80	139.67	-			
	12/4/2018			S2488802.009	607.26	36.44	-			
1/15/2019	12/14/2018			S2488802.013	495.93	29.76	-			
	12/18/2018			S2496989.001	1,293.91	77.63	-			
1/15/2019	12/10/2018			s2488296.009	41.95	2.52	-			
	12/10/2018			s2488296.011	43.91	2.63	-			
	12/11/2018			s2488802.011	12,068.58	724.11	-			
4/17/2019	12/26/2018			S2488802.017	1,484.40	89.06	-			

JAY ELEMENTARY 6 CLASSROOM ADDITION					Savings Thus Far to be Deducted from Contract:			\$	37,345.45	
					Savings per paying w/in terms:					-
					TOTAL SAVINGS:			\$	37,345.45	
A.E. NEW JR										
Original Contract Amount									\$	2,311,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
	12/26/2018			S2488802.015	2,288.35	137.30	-			
	1/3/2019			S2488296.013	184.28	11.06	-			
	1/15/2019			S2496901.001	675.00	40.50	-			
	2/28/2019			S2488804.001	300.00	18.00	-			
4/18/2019	4/18/2019			S2577625.001	(285.91)	(17.15)	-			
1/23/2018	1/17/2019	728339	SLONE DOORS	138269	5,750.00	345.00	50.00			
2/13/2019	2/6/2019			138344	2,800.00	168.00	-			
3/7/2019	2/27/2019			138432	2,042.00	122.52	-			
3/25/2019	3/14/2019			138470	23,240.00	1,394.40	-			
4/9/2019	4/3/2019			138518	14,453.00	867.18	-			
8/9/2019	8/6/2019			138868	7,740.00	464.40				
4/29/2019	4/25/2019	728400	SOUTHERN SASH	10152	72,528.00	4,351.68	50.00			
	5/3/2019	Correction to invoice amount above (s/b \$73,528)		10152	1,000.00	60.00	-			
11/8/2018	10/25/18	728338	SMITH IRONWORKS	56717	1,495.00	89.70	14.95			
4/25/2019	04/23/19			57526	11,545.00	692.70	35.05			
5/24/2019	05/20/19			57687	3,260.00	195.60				
7/17/2019	07/16/19	728340	SOUTHERN STANDARD	1829-03	1,800.00	108.00	18.00			
7/22/2019	07/18/19			1829-04	1,400.00	84.00	14.00			
7/26/2019	07/26/19			1829-05	2,300.00	138.00	18.00			
8/21/2019	08/20/19			1829-07	11,000.00	660.00				
9/9/2019	09/04/19			1829-08	1,000.00	60.00				
1/15/2019	12/26/18	728337	TOM BARROW CO.	1174742	2,440.00	146.40	24.40			
1/30/2019	01/29/19			1179717	1,195.00	71.70	11.95			
2/26/2019	02/25/19			1184156	1,365.00	81.90	13.65			
4/4/2019	03/31/19			1190795	70,200.00	4,212.00	-			
5/13/2019	04/18/19			1193344	72,125.00	4,327.50				
7/17/2019	07/08/19			1206789	1,480.00	88.80				
8/19/2019	08/13/19			1213399	4,270.00	256.20				
	08/13/19			1213400	1,000.00	60.00				

JAY ELEMENTARY 6 CLASSROOM ADDITION					Savings Thus Far to be Deducted from Contract:			\$	37,345.45	
					Savings per paying w/in terms:					-
					TOTAL SAVINGS:			\$	37,345.45	
A.E. NEW JR										
Original Contract Amount									\$	2,311,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms		
6/20/2019	06/12/19	728388	W R TAYLOR	443169	4,278.50	256.71	42.79			
7/22/2019	07/16/19			443675-visa	409.50	24.57	4.10			
7/30/2019	07/25/19			443843-visa	4,278.50	256.71	3.11			
8/14/2019	08/07/19			444071-visa	4,494.55	269.67				
8/27/2019	08/19/19			420035-visa	318.50	19.11				
9/4/2019	08/26/19			444385-visa	409.50	24.57				
	08/27/19			444407-visa	3,914.20	234.85				
					609,590.14	36,575.43	770.02	-		
				Tax Savings Per Chg Order		\$ 37,345.45				
	Direct Purchase Totals									
	CHANGE ORDER #2 - 01/22/19	\$	24,537.82	\$	1,450.22	CHECKPOINT FOR CURRENT				
	CHANGE ORDER #3 - 02/05/19		17,391.73		1,007.45	(7,985.56)				
	CHANGE ORDER #4 - 02/21/19		18,493.77		1,183.63					
	CHANGE ORDER #5 - 03/12/19		21,222.31		1,261.31					
	CHANGE ORDER #6 - 04/11/19		48,581.89		2,765.89					
	CHANGE ORDER #7 - 05/06/19		194,701.79		11,148.26					
	CHANGE ORDER #8 - 06/06/19		181,519.83		10,284.08					
	CHANGE ORDER #9 - 06/20/19		12,063.08		729.99					
	CHANGE ORDER #11- 07/23/19		28,761.87		1,715.57					
	CHANGE ORDER #12-08/13/19		21,658.69		1,327.11					
	9/10/2019 School Bd. Mtg.		70,017.25		4,019.93					
	9/26/2019 School Bd. Mtg.		7,985.56		452.01					
		\$	646,935.59			(646,935.59)				
				\$	37,345.45					
	Changes in Scope of Work (excluding Direct Purchases)									
	CHANGE ORDER #1 - Time Extension, 1 Day - 12/13/2018				\$	-				
	CHANGE ORDER #7 - Water valve credit - 05/16/2019					(707.30)				
	CHANGE ORDER #10 - time extension 60 days 07/11/19					-				
					\$	(707.30)	-0.03%	(707.30)		
Contract Amount Including All Change Orders									\$	1,663,357.11

PACE HIGH SCHOOL - SOFTBALL FIELDHOUSE					Tax Savings Thus Far to be Deducted from Contract:			\$	6,647.44	
					Savings per paying w/in terms:				-	
					TOTAL SAVINGS:			\$	6,647.44	
LARRY HALL CONSTRUCTION										
Original Contract Amount									\$	723,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County & School Surtax	Discount Terms	
6/18/2019	5/31/2019	728727	AMERICAN CONCRETE	96061		1,391.00	83.46	13.91		
7/9/2019	6/18/2019			96961		535.00	32.10	5.35		
	6/24/2019			97311		749.00	44.94	7.49		
8/12/2019	7/1/2019			97795		535.00	32.10	5.35		
	7/15/2019			98372		4,350.50	261.03	17.90		
	7/29/2019			99222		321.00	19.26			
9/3/2019	8/15/2019			100211		535.00	32.10			
5/13/2019	4/13/2018	728726	BIG BEND REBAR	BBR-8055		7,710.00	462.60	50.00		
							-	-		
6/3/2019	5/20/2019	728728	BILL BURCH	2019-034		475.00	28.50	4.75		
	5/20/2019			2019-035		24,655.00	1,479.30	45.25		
	5/20/2019			2019-036		4,405.00	264.30			
6/18/2019	6/10/2019			2019-038		1,710.00	102.60			
8/12/2019	7/25/2019			2019-059		590.00	35.40			
9/3/2019	8/16/2019			2019-071		2,120.00	127.20			
7/22/2019	7/16/2019	728729	OLDCASTLE	361426582		3,663.10	219.79	36.63		
	7/16/2019			361426625		720.00	43.20	7.20		
9/3/2019	7/22/2019			361429896		3,066.20	183.97	6.17		
	7/30/2019			361434621		3,439.97	206.40			
7/10/2019	6/21/2019	728883	ROOFERS MART	0328316-IN		2,000.00	120.00	20.00		
9/9/2019	8/22/2019			0331471-IN		5,822.29	349.34	30.00		
6/24/2019	5/28/2019	728847	SEQUEL	S2595310.001		195.63	11.74	1.96		
	5/28/2019			S2595310.003		432.03	25.92	4.32		
	5/30/2019			S2595310.005		585.21	35.11	5.85		
8/14/2019	6/11/2019			S2595310.009		563.72	33.82	5.64		
	6/12/2019			S2595310.011		718.11	43.09	7.18		
	6/12/2019			S2595340.013		992.38	59.54	9.92		
	6/14/2019			S2595293.001		1,081.65	64.90	10.82		
	6/19/2019			S2595310.015		801.41	48.08	4.31		
6/3/2019	5/13/2019	728724	SLONE DOORS	138637		6,873.10	412.38	50.00		
	5/16/2019			138648		3,522.75	211.37			
4/25/2019	03/25/19	728725	SMITH IRONWORKS	57392		950.00	57.00	9.50		
6/24/2019	06/18/19			57821		18,615.00	1,116.90	40.50		
							-	-		
							-	-		
						104,123.95	6,247.44	400.00	-	
				Tax Savings Per Chg Order			\$		6,647.44	
	Direct Purchase Totals									
	CHANGE ORDER #1 - 6/6/19	\$	9,239.10	\$	579.10	CHECKPOINT FOR CURRENT				
	CHANGE ORDER #2 - 6/20/19		42,426.60		2,495.85	(15,918.64)				
	CHANGE ORDER #3 - 7/23/20		27,885.02		1,672.15					
	CHANGE ORDER #4 - 8/13/21		4,689.92		306.82					
	9/10/2019 School Bd. Mtg.		10,612.11		658.34					
	9/26/2019 School Bd. Mtg.		15,918.64		935.18					
						Cumulative Reduction to Contract for Direct Purchases				
			\$	110,771.39					(110,771.39)	
				\$	6,647.44					
	Changes in Scope of Work (excluding Direct Purchases)									
						\$	-	0.00%	-	
Contract Amount Including All Change Orders									\$	612,228.61