

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
April 25th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

**Milton High School-
Science Lab Addition**

- ❖ DAG is requesting approval for the Phase II Documents for the Milton High School-Science Lab Addition. See attached Civil drawings, Floor plan, Roof Plan, Elevations and Building sections.

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ Contractor is digging footings and has the building pad marked off with steel on site for the slab.
- ❖ FCAT testing over the next two weeks has forced contractor to work in the afternoons only.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ Work inside the kitchen has been suspended in order to allow the epoxy flooring installation and curing. The epoxy floor installation was scheduled to begin Monday April 15th.
- ❖ The freezer/cooler has been installed, but will not be turned on until after the flooring has fully cured.



**Milton High School-
Science Lab Addition**

- ❖ Phase III Construction Documents are underway and will be complete by the end of the month.
- ❖ DAG anticipates advertising the project (i.e. May 4th, 11th, and the 18th; Bid May 21st and bring to the Board for approval on May 23rd. Notice to proceed will follow June 1st, 2013.

Construction Bids

- ❖ None at this time.