

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
June 13th, 2013**

**Change Orders**

**None at this time**

**Final Construction Payments / Fees**

**None at this time**

**Recommendations / Status of Projects**

**Recommendations**

**None at this time**

**Status of Projects**

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art  
Room Addition  
(Larry Hall Construction)**

- ❖ The Contractor has poured 90% of the slab.
- ❖ The Masonry sub contractor is mobilizing to begin block work on exterior walls.
- ❖ The electrical sub contractor is beginning rough in as walls are being constructed.

**Rhodes Elementary School  
Kitchen Renovation / Addition  
(RD Ward Construction)**

- ❖ The kitchen is nearing completion. The contractor will be calling for substantial completion in the very near future.
- ❖ The contractor will be working on the cafeteria renovation over the summer.
- ❖ The remainder of the site work adjacent to the kitchen will also be completed over the summer.
- ❖ The contractor is currently waiting for school to be dismissed for the summer and has all trades involved ready for mobilization as soon as that happens.



**Milton High School-  
Science Lab Addition**

- ❖ The project will advertise again on the 15<sup>th</sup> of July. The bid date for the new Science lab addition is July 9<sup>th</sup> and will be presented to the board on July 11<sup>th</sup>.

**Construction Bids**

- ❖ None at this time.