

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 27th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The Masonry sub contractor is currently laying up the block walls.
- ❖ The electrical and plumbing sub contractor is working with the mason and roughing in the electrical and plumbing as the walls go up.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ The kitchen is nearing completion. The contractor is currently tying up loose ends and will be ready for a substantial completion walk through in the very near future.
- ❖ The contractor is currently working on the cafeteria. All of the existing ceiling tile and light fixtures has been removed. The mechanical sub contractor has run new ductwork around the perimeter. The framing sub contractor is currently framing the new soffits.



**Milton High School-
Science Lab Addition**

- ❖ The project is out for bid. The bid date for the new Science lab addition is July 9th and will be presented to the board on July 11th.

Construction Bids

- ❖ None at this time.