PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting 1001 N. 12th Avenue Pensacola, FL 32501

AA26000896 IB26000688 Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

SCHOOL PLANT PLANNING ITEMS FOR THE SANTA ROSA COUNTY SCHOOL BOARD MEETING July 11, 2013 9:00 A.M.

A. CHANGE ORDER (S):

· None at this time

B. FINAL CONSTRUCTION PAYMENTS:

None at this time

C. REVIEW STATUS OF CURRENT PROJECTS:

Pace High School Press Box

Brick masonry has been completed and window installation will be completed the week of July 5.

Steel stair, gypsum board and the lift shaft installation will begin the week of July 12.

Jay High School Kitchen/Cafeteria Band and Music

Building pad is complete and layout is in progress.

Concrete footing installation should begin the week of July 12.

Gulf Breeze High School Softball and Baseball Field Houses

In ground plumbing and electrical work will begin the week of July 8 at the softball field house.

The concrete slab will be installed at the baseball field house the week if July 12 followed by in wall plumbing and electrical and above grade block masonry.

Dixon Intermediate Kitchen Expansion

A pre-construction meeting was held on Friday, June 28 and work will begin on Monday, July 8.

D. CONSTRUCTION BIDS:

• None at this time

David Pinder or Mike Martin will be available for questions at the meeting.

Michael G. Martin S/T Pinder-Martin Associates, Inc.