

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 11th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The Masonry sub contractor is currently laying up the block walls. They are approx. 75% complete.
- ❖ The electrical and plumbing sub contractor is working with the mason and roughing in the electrical and plumbing as the walls go up.
- ❖ The bar joists, metal decking, and misc. metals are on site ready to be installed as soon as the mason is complete.
- ❖ The retention pond along with the sand filters has been installed and the majority of the storm water inlet structures along with the piping are in place as well.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ The contractor has completed framing for the new soffits in the Cafeteria and will begin hanging sheet rock today.
- ❖ The electrician is currently roughing in all the new electrical drops for the new light fixtures.
- ❖ The concrete has been poured at the front entrance at the existing covered canopy. The remainder of the concrete paving at the rear of the new kitchen addition should be completed this week.



**Milton High School-
Science Lab Addition**

- ❖ The project is out for bid. The bid date for the new Science lab addition is July 9th and will be presented to the board on July 11th.

Construction Bids

- ❖ The recommendation for awarding the contractor for the Milton High Science Lab Addition from the bid on July 9th will be presented to the Board on July 11th.