

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
August 1st, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The Masonry sub contractor is currently forming tie beams. The recent rain has slowed progress down.
- ❖ The site work contractor has installed the new tank and grinder pump for the sanitary system that will support the new addition.
- ❖ The bar joists, metal decking, and misc. metals are on site ready to be installed as soon as the mason is complete.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ The contractor has stated that they will be 100% complete with the kitchen and Cafeteria renovation by the end of next week. DAG will notify all of the engineers to schedule a substantial completion walk through at that time.



Milton High School- Science Lab Addition

- ❖ The contractor has started mobilizing (i.e. installing fence around the construction site)
- ❖ The contract has been signed and returned to the School Board
- ❖ The demolition contractor is in the process of obtaining a demolition permit. The contractor anticipates having the building demolished and removed prior to school starting.

Construction Bids

None at this time