

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
September 12th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The Masonry crew is laying the brick on the exterior of the Cafeteria and kitchen.
- ❖ The contractor is applying waterproofing to the block in preparation for the brick.
- ❖ Crane was delivered yesterday, steel erection should begin within the next couple of days.

**Rhodes Elementary School
Kitchen Renovation / Addition
(RD Ward Construction)**

- ❖ The contractor is close to completing the punch list items and is in the process of putting together his close out documents.



Milton High School- Science Lab Addition

- ❖ The geotechnical engineer has completed his soils report to analyze the condition of the existing soils under the old building. The structural engineer is in the process of reviewing the report and will give his recommendations regarding the extent the site will need to be over excavated for the new foundations.
- ❖ The contractor is in the process of getting all of his submittals in to the architect for review and approval.

Construction Bids

None at this time