

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
January 23rd, 2014**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- The grease trap installation is complete.
- The ceiling grid has been installed in the music room, art room and in the areas around and behind the stage.
- The painter is preparing the hollow metal frames for paint.

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- ❖ Block stem wall has been laid to the slab level.
- ❖ The plumber has completed rough in.
- ❖ The contractor is compacting the soil inside the perimeter of the building in preparation for pouring the slab.
- ❖ The mechanical contractor was roughing in the conduit and piping for mechanical units
- ❖ The electrical contractor was roughing in the conduit for wiring.

Construction Bids

None at this time

