

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
March 13, 2014**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- Electrician is connecting panels in kitchen
- Most of the curb has been formed in preparation for the asphalt.
- The concrete sidewalk along the edge of the bus ramp has been poured and the weld plates for the canopy to be welded to are in place.
- The projection screens have been installed.
- The hoods have been installed but are in need final connections and insulation before the remainder of the ceiling grid is installed.
- The cabinets have all been installed.

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- Masonry contractor is laying block throughout the building.
- The contractor is putting forms for the concrete on top of the walls as the mason finishes them.
- A majority of the walls are completed.
- The footing and stem wall are in place between the existing building and the new building. The contractor will pour this slab at the same time that the walls are filled and the bond beams are poured.



- The contractor has scheduled a concrete pour for the end of the week and will proceed with that, weather permitting.
- Based on the progress and the revised construction schedule the project appears to be on schedule.

Construction Bids

None at this time