

**PINDER-MARTIN ASSOCIATES, INC.**

Architecture

Consulting

1001 N. 12<sup>th</sup> Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

[pindermartin@bellsouth.net](mailto:pindermartin@bellsouth.net)

**SCHOOL PLANT PLANNING ITEMS FOR THE  
SANTA ROSA COUNTY SCHOOL BOARD MEETING  
April 24, 2014 5:00 P.M.**

**A. CHANGE ORDER (S):**

- None at this time

**B. FINAL CONSTRUCTION PAYMENTS:**

- None at this time

**C. REVIEW STATUS OF CURRENT PROJECTS: (AS OF 04-15-14)**

- **UPDATED PHOTO REPORTS FOR BOTH PROJECTS WILL BE ISSUED PRIOR TO THE MEETING**
- Jay High School Kitchen/Cafeteria Band and Music
  - The project has been delayed due to wet weather.
  - Carpet installation has begun.
  - Ceiling tile installation will be completed this week.
  - Ceramic tile work is in progress and will be completed next week.
  - The roofing contractor is fabricating gutters and downspouts with installation scheduled for next week.
  - Epoxy flooring installation will begin next week.
  - Wood doors and hardware are being installed.
  - Acoustical panels have been installed.

- Dixon Intermediate Kitchen Expansion

Epoxy flooring has been installed.

Kitchen equipment has been installed connected to their utilities.

Wood doors and hardware are being installed.

Irrigation and sod will be installed when weather permits.

Serving line equipment is scheduled to arrive tomorrow with installation being completed by the middle of next week.

#### **D. CONSTRUCTION BIDS:**

- None at this time

David Pinder or Mike Martin will provide an update at the meeting and be available for questions.

Michael G. Martin S/T

Pinder-Martin Associates, Inc.