

Bennett Russell Elem ~ 6 Classroom Addition						Total Savings Thus Far:		\$	15,990.99	
						Less savings per paying w/in terms:			(376.33)	
						Tax Savings Thus Far to be Deducted from Contract:		\$	15,614.66	
A.E. NEW CONSTRUCTION, INC.										
Original Contract Amount						\$				1,088,500.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
1/13/2012	1/4/2012	695698	BLOCK USA	616698		1,857.40	111.44	9.29	97.76	
	1/4/2012			616692		292.48	17.55	1.46	15.39	
	1/4/2012			115285		1,784.33	107.06	8.92	93.91	
	1/4/2012			115286		740.30	44.42	3.70	38.96	
	12/9/2011			112218		2,079.68	124.78	1.63	109.46	
	12/12/2011			614602		2,044.12	122.65			
	12/13/2011			614763		900.14	54.01			
	12/13/2011			614776		1,745.68	104.74			
	1/4/2012			616680		913.44	54.81			
	1/4/2012			616686		151.96	9.12			
1/23/2012	1/6/2012			616985		2,103.44	126.21			
	1/6/2012			616086		2,379.42	142.77			
	1/9/2012			617102		210.00	12.60			
	1/9/2012			617108		2,631.81	157.91			
	1/11/2012			617230		1,082.00	64.92			
	1/11/2012			617425		651.01	39.06			
2/7/2012	No date			619139		3,099.04	185.94			
	No date			618077		2,184.46	131.07			
	1/16/2012			617799		480.10	28.81			
	1/25/2012			618901		588.25	35.30			
	No date			618620		1,375.88	82.55			
	1/20/2012			618466		74.38	4.46			
2/22/2012	2/6/2012			620262		632.71	37.96			
3/21/2012	2/10/2012			621096		126.72	7.60			
	2/27/2012			622749		193.54	11.61			
	2/29/2012			623028		380.00	22.80			
	3/6/2012			623865		221.38	13.28		11.07	
	3/7/2012			623975		35.00	2.10		1.75	
	3/8/2012			624113		95.52	5.73		4.78	
	3/8/2012			624119		65.10	3.91		3.25	
1/12/2012	11/27/2011	695565	GORMAN	S007727494.001		14,280.00	856.80	25.00		
2/21/2012	2/14/2012	695609	HEELY-BROWN COMPANY	8007791-01		1,050.00	63.00	5.25		
2/29/2012	2/15/2012			8007818-01		5,209.69	312.58	19.75		
3/6/2012	2/14/2012			8007805-01		1,976.76	118.61			
	2/15/2012			8007809-01		12,838.81	770.33			
3/19/2012	2/20/2012			8007818-01		5,209.69	312.58			
3/20/2012	3/1/2012			8008087-01		80.00	4.80			
	3/6/2012			8008155-01		952.80	57.17			
	3/6/2012			8008154-01		31.89	1.91			
	3/7/20112			8008184-01		455.60	27.34			
	3/8/2012			8008232-01		236.90	14.21			
	3/9/2012			8008248-01		1,704.78	102.29			
	3/13/2012			8008309-01		100.00	6.00			
3/23/2012	3/15/2012			8008372-01		43.20	2.59			
3/23/2012	2/22/2012			8007804-01		8,661.90	519.71			
4/3/2012	3/20/2012			8008253-01		258.86	15.53			
4/10/2012	3/19/2012			8008441-01		1,782.80	106.97			
4/11/2012	3/16/2012			8008164-01		1,774.40	106.46			
	3/16/2012			8008390-01		400.80	24.05			
1/17/2012	12/13/2011	695700	LAFARGE/ARGOS	50061388		455.00	27.30	2.28		
1/26/2012	1/12/2012			50082019		728.00	43.68	3.64		
	1/16/2012			50083618		637.00	38.22	3.19		
2/7/2012	1/20/2012		correction below	50087594*	*	682.00	40.92	3.41		
2/8/2012	1/25/2012			50088842		637.00	38.22	3.19		
	1/25/2012			50091223		1,046.50	62.79	5.23		
2/22/2012	2/8/2012			50102197		637.00	38.22	3.19		
	3/8/2012		invoiced & pd \$687.50 above	50087594*	*	0.50	0.03	-		
1/2/2012	12/19/11	695467	MATHES	76687-00		1,549.63	92.98	7.75		
	12/27/11			76599-01		1,258.15	75.49	6.29		
	12/27/11			76599-00		226.42	13.59	1.13		
	12/28/11			76599-02		39.87	2.39	0.20		
2/16/2012	1/3/12			76599-03		4,215.80	252.95	9.63		
	2/15/12			76695-00		16,085.06	965.10			
	2/14/12			76602-00		1,148.00	68.88			
3/6/2012	2/15/12			76695-01		234.27	14.06			
	2/15/12			76695-02		2,240.67	134.44			
	3/2/12			76599-04		11,021.34	661.28			
11/15/2011	11/10/11	695433	NUFAB REBAR	299876		2,435.00	146.10	12.18		
	11/10/11			299878		6,798.00	407.88	12.82		
2/20/2012	01/23/12	695910	QUINCY JOIST	20468		28,776.00	1,726.56	25.00		
1/2/2012	12/21/11	695820	SECURE LITE WINDOW COMPANY	2043		13,443.00	806.58	25.00		
1/26/2012	01/11/12	695477	SIMPLEX GRINNELL	40409557		1,717.48	103.05	8.59		
1/2/2012	12/23/11	695476	SLONE DOORS	32819		4,696.00	281.76	23.48		
	02/22/12			33100		9,460.00	567.60	1.52		
	02/24/12			33110		12,046.00	722.76			

Bennett Russell Elem ~ 6 Classroom Addition						Total Savings Thus Far:		\$	15,990.99
						Less savings per paying w/in terms:			(376.33)
						Tax Savings Thus Far to be Deducted from Contract:		\$	15,614.66
A.E. NEW CONSTRUCTION, INC.									
Original Contract Amount								\$	1,088,500.00
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms
1/17/2012	01/17/12	695478	SOUTHERN STANDARD EQUIP	1111-01		700.00	42.00	3.50	
2/29/2012	01/25/12			1111-02		200.00	12.00	1.00	
	02/28/12			1111-03		200.00	12.00	1.00	
4/9/2012	03/25/12			1111-04		4,300.00	258.00	19.50	
2/16/2012	01/25/12	695475	STEEL SUPPLY OF ALABAMA	01556		15,661.74	939.70	25.00	
1/17/2012	12/06/11	696104	THERMAL WINDOWS	979994		7,533.60	452.02	25.00	
							-		
2/8/2012	01/25/12	695699	W R TAYLOR/SOUTH ALA. BRICK	407276		6,270.30	376.22	25.00	
2/16/2012	02/07/12			420051		558.00	33.48		
3/22/2012	02/21/12			407495		5,476.50	328.59		
	02/29/12			407567		3,156.75	189.41		
	03/07/12			407633		259.87	15.59		
						254,698.62	15,281.94	332.72	376.33
				Tax Savings Per Chg Order			\$ 15,990.99		
	Direct Purchase Totals								
	CHANGE ORDER #1	\$	9,811.98	\$	578.98	CHECKPOINT FOR CURRENT			
	CHANGE ORDER #3		60,237.32		3,901.60	(38,184.26)			
	CHANGE ORDER #4		30,345.02		1,766.95				
	CHANGE ORDER #6		131,734.70		7,542.85				
	Apr 24 Board Mtg		38,184.26		2,200.61				
					Cumulative Reduction to Contract for Direct Purchases				
		\$	270,313.28						(270,313.28)
				\$	15,990.99				
	Changes in Scope of Work (excluding Direct Purchases)								
	Change Order #5 - 5 rain days					\$	-		
						\$	-	0.00%	-
Contract Amount Including All Change Orders								\$	818,186.72

Berryhill Elementary ~ Classroom Addition							Total Savings Thus Far:	\$	11,072.52
							Less savings per paying w/in terms:		(1,273.82)
							Tax Savings Thus Far to be Deducted from Contract:	\$	9,798.70
R.D. Ward Construction, Inc.									
Original Contract Amount								\$	779,000.00
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms
						\$ -	0.00%		-
Contract Amount Including All Change Orders								\$	610,293.12

CENTRAL SCHOOL - 5 CLASSROOM ADDITION						Total Savings Thus Far:		\$	32,912.25	
						Less savings per paying w/in terms:		(1,192.55)		
						Tax Savings Thus Far to be Deducted from Contract:		\$	31,719.70	
A.E. NEW CONSTRUCTION, INC.										
Original Contract Amount						\$				1,589,300.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
11/04/2011	10/26/2011	695072	ABC SUPPLY CO	15478123		9,352.00	561.12	25.00		
01/17/2012	1/13/2012	695798	ACOUSTI ENGINEERING	DRAW00001		9,200.00	552.00	25.00		
11/29/2011	10/11/2011	694493	AIR TECH	2113659		31,620.00	1,897.20	25.00		
12/02/2011	11/30/2011	6936396	BELL STEE CO	56881101		78,350.00	4,701.00	25.00		
08/24/2011	8/11/2011	693397	BIG BEND REBAR	BBR-3453		10,150.00	609.00	25.00		
09/29/2011	9/13/2011	694815	BLOCK USA	0000603965		1,732.32	103.94	8.66		
	9/13/2011			0000603964		635.50	38.13	3.18		
10/11/2011	9/30/2011			0000606140		1,984.78	119.09	9.92		
10/19/2011	10/12/2011			0000607692		1,122.30	67.34	3.24	56.12	
	10/12/2011			0000607709		1,771.20	106.27		88.56	
10/25/2011	10/17/2011			0000608211		2,200.70	132.04		110.03	
	10/20/2011			0000608720		1,930.27	115.82		96.51	
	10/20/2011			0000608721		1,540.89	92.45		77.04	
11/07/2011	10/24/2011			0000608969		545.02	32.70			
	10/24/2011			0000608970		2,616.54	156.99			
	10/25/2011			0000609110		2,695.03	161.70			
	10/28/2011			0000609922		2,266.82	136.01			
	11/2/2011			0000610504		1,575.90	94.55		78.80	
	11/2/2011			0000610492		988.80	59.33		49.44	
11/10/2011	11/3/2011			0000610688		281.04	16.86		14.05	
	11/4/2011			0000610831		2,191.22	131.47		109.56	
11/16/2011	11/9/2011			0000611270		2,177.72	130.66		108.89	
	11/10/2011			0000611440		771.12	46.27		38.56	
	11/10/2011			0000611448		130.05	7.80		6.50	
11/29/2011	11/15/2011			0000611696		4,946.34	296.78			
11/28/2011	10/21/2011	695121	CITY ELECTRIC	PNS/031683		71,000.00	4,260.00	25.00		
01/12/2012	12/23/2011	695530	CONSOLIDATED PIPE	7519085-000-000		753.00	45.18	3.77		
	12/23/2011			7519101-000-000		6,594.00	395.64	21.23		
02/15/2012	1/9/2012			7511309-000-002		1,684.00	101.04			
	1/9/2012			7519083-000-002		659.20	39.55			
	1/9/2012			7511771-000-002		18.00	1.08			
	1/9/2012			7511393-000-002		142.40	8.54			
	1/9/2012			7511394-000-002		152.77	9.17			
	1/9/2012			7511772-000-002		380.58	22.83			
	1/9/2012			7519078-000-002		1,705.20	102.31			
	1/11/2012			7512003-000-000		35.00	2.10			
	1/11/2012			7519101-001-000		1,148.02	68.88			
	1/11/2012			7520001-000-000		89.84	5.39			
	1/13/2012			7511948-000-000		7,647.00	458.82			
	1/13/2012			7520012-000-000		478.90	28.73			
	1/24/2012			7520158-000-000		744.94	44.70			
	1/24/2012			7520145-000-000		51.00	3.06			
	1/24/2012			7520123-000-000		48.78	2.93			
	1/25/2012			7520161-000-000		70.32	4.22			
	1/25/2012			7520060-000-000		133.50	8.01			
04/10/2012	1/9/2012			7511312-000-002		12,933.00	775.98			
	1/13/2012			7511947-000-000		3,127.74	187.66			
	2/15/2012			7511986-000-000		39.60	2.38			
	2/23/2012			7519077-001-000		3,165.20	189.91			
	2/29/2012			7520419-000-000		53.30	3.20			
	3/1/2012			7520446-000-000		928.60	55.72			
	3/1/2012			7520447-000-000		275.00	16.50			
	3/29/2012			7511947-000-001		(303.80)	(18.23)			
	3/29/2012			7519101-000-001		(336.10)	(20.17)			
	3/29/2012			7519078-000-700		(223.32)	(13.40)			
	3/29/2012			7511312-000-701		(1,201.64)	(72.10)			
	3/29/2012			7519077-001-700		(73.82)	(4.43)			
02/15/2012	2/9/2012	695858	FERGUSON	0888455	visa	5,782.59	346.96	25.00		
03/06/2012	2/21/2012			0888455-2	visa	400.00	24.00			
03/20/2012	3/1/2012			0888455-3	visa	62.15	3.73			
04/10/2012	2/20/2012			0888455-1	visa	966.77	58.01			
03/08/2012	12/7/2011	694733	HEELY-BROWN COMPANY	8006821-01		743.68	44.62	3.72		
	12/9/2011			8006873-01		10,252.35	615.14	21.28		
	12/9/2011			8006871-01		9,602.11	576.13			
	12/9/2011			8006875-01		3,977.92	238.68			
	12/14/2011			8006919-01		31.90	1.91			
	12/14/2011			8006923-01		1,553.04	93.18			
	12/15/2011			8006948-01		4,508.17	270.49			
	12/15/2011			8006944-01		4,971.88	298.31			
	12/16/2011			8006973-01		1,147.75	68.87			
	12/21/2011			8007036-01		726.00	43.56			
	12/22/2011			8007058-01		180.48	10.83			
	1/5/2012			8007199-01		1,834.72	110.08			
	1/16/2012			8007337-01		349.45	20.97			
	1/17/2012			8007340-01		200.00	12.00			
	1/19/2012			8007389-01		41.87	2.51			
	1/20/2012			8007393-01		40.00	2.40			
	1/20/2012			8007393-02		160.00	9.60			

CENTRAL SCHOOL - 5 CLASSROOM ADDITION						Total Savings Thus Far:		\$ 32,912.25	
						Less savings per paying w/in terms:		(1,192.55)	
						Tax Savings Thus Far to be Deducted from Contract:		\$ 31,719.70	
A.E. NEW CONSTRUCTION, INC.									
Original Contract Amount						\$ 1,589,300.00			
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms
	1/30/2012			8007427-01		895.61	53.74		
	1/30/2012			8007503-01		839.10	50.35		
	2/1/2012			8007566-01		3,166.73	190.00		
	2/1/2012			8007560-01		435.60	26.14		
	2/1/2012			8007557-01		6.94	0.42		
	2/2/2012			8007587-01		174.24	10.45		
	2/6/2012			8007622-01		40.96	2.46		
	2/7/2012			8007648-01		261.36	15.68		
	2/7/2012			8007676-01		120.00	7.20		
	2/7/2012			8007654-01		200.00	12.00		
	2/8/2012			8007702-01		100.00	6.00		
	2/17/2012			8007858-01		564.40	33.86		
03/06/2012	3/6/2012	694520	IVANCO	ONE		5,474.61	328.48	25.00	
04/10/2012	3/19/2012			TWO		1,824.87	109.49		
11/29/2011	10/20/2011	694492	LANICO	A11-034-4A		1,300.00	78.00	6.50	
	11/1/2011			A11-034-3A		800.00	48.00	4.00	
	11/2/2011			A11-034-1A		2,200.00	132.00	11.00	
	11/8/2011			A11-034-5A		250.00	15.00	1.25	
01/04/2012	12/5/2011			A11-034-sA		2,600.00	156.00	2.25	
02/15/2012	1/18/2012			A11-034-6A		199.00	11.94		
10/17/2011	10/12/2011	694521	MATHES ELECTRIC	69501.00		39.55	2.37	0.20	
	10/12/2011			69501.01		249.63	14.98	1.25	
	10/12/2011			69501.02		587.55	35.25	2.94	
	10/12/2011			69501.03		82.14	4.93	0.41	
10/19/2011	10/13/2011			69501.04		478.75	28.73	2.39	
10/24/2011	10/14/2011			69501.05		1,343.42	80.61	6.72	
	10/14/2011			69501.06		920.53	55.23	4.60	
11/07/2011	10/31/2011			69501.07		2,525.74	151.54	6.49	
11/10/2011	11/4/2011			69501.08		6,331.69	379.90		
03/20/2012	2/20/2012	695764	PIONEER WOODWORKING	397		21,858.09	1,311.49	25.00	
10/17/2011	10/11/11	694538	SEQUEL ELECTRICAL SUPPLY	S1280736.001		3,528.20	211.69	17.64	70.56
10/25/2011	10/20/11			S1280736.003		71.80	4.31	0.36	1.44
11/10/2011	11/02/11			S1268904.001		803.04	48.18		16.06
	11/02/11			S1268904.003		7,568.61	454.12		151.37
	11/02/11			S1268904.005		5,272.47	316.35		105.45
	11/02/11			S1268904.007		310.17	18.61		6.20
	11/03/11			S1268904.009		370.71	22.24		7.41
01/04/2012	12/06/11			S1268927.001		570.00	34.20		
			surtax correction				-	7.00	
02/07/2012	01/20/12			S1314028.001		996.98	59.82		
03/08/2012	01/23/12			s1314025.001		708.02	42.48		
11/01/2011	10/10/11	693398	SLONE DOORS	32454		5,250.00	315.00	25.00	
	10/21/11			32509		16,776.00	1,006.56		
	10/24/11			32513		7,815.00	468.90		
01/02/2012	12/19/11			32567		4,639.00	278.34		
							-		
03/23/2012	01/03/12	695469	SOUTHEASTERN PIPE	3906		4,122.52	247.35	20.61	
	01/19/12			3958		3,440.00	206.40	4.39	
01/06/2012	12/30/11	693641	SOUTHERN SASH	167574		25,684.00	1,541.04	25.00	
12/02/2011	11/30/11	693395	SOUTHERN STANDARD EQUIP	1106-01		200.00	12.00	1.00	
12/05/2011	11/30/11			1106-02		500.00	30.00	2.50	
01/06/2012	12/30/11			1106-03		6,500.00	390.00	21.50	
02/06/2012	01/31/12			1106-04		1,500.00	90.00		
	01/31/12			1106-05		1,100.00	66.00		
	01/31/12			1106-06		8,500.00	510.00		
02/14/2012	02/13/12			1106-07		5,900.00	354.00		
02/29/2012	02/01/12			1106-08		500.00	30.00		
10/25/2011	10/20/11	694732	USA WOOD DOORS	9811		3,990.00	239.40	19.95	
11/29/2011	11/15/11	694816	W R TAYLOR	406694		4,070.50	244.23	20.35	
	11/22/11			406744		4,587.25	275.24	4.65	
12/02/2011	11/23/11			406783		3,381.50	202.89		
03/06/2012	12/05/11			406857		3,241.00	194.46		
						519,995.88	31,199.75	519.95	1,192.55
				Tax Savings Per Chg Order		\$	32,912.25		
	Direct Purchase Totals				CHECKPOINT FOR CURRENT				
	CHANGE ORDER #1	\$	10,784.00	\$	634.00				
	CHANGE ORDER #2		2,521.73		153.91		(104,476.99)		
	CHANGE ORDER #3		23,221.84		1,880.39				
	CHANGE ORDER #4		211,506.33		12,809.84				
	CHANGE ORDER #5		147,444.04		8,472.54				
	CHANGE ORDER #6		19,076.80		1,079.82				
	CHANGE ORDER #7		32,683.85		1,897.20				
	APR 24 BOARD MTG		104,476.99		5,984.55				

CENTRAL SCHOOL - 5 CLASSROOM ADDITION					Total Savings Thus Far:					\$	32,912.25	
					Less savings per paying w/in terms:						(1,192.55)	
					Tax Savings Thus Far to be Deducted from Contract:					\$	31,719.70	
A.E. NEW CONSTRUCTION, INC.												
Original Contract Amount											\$	1,589,300.00
OWNER-DIRECT PURCHASES												
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms			
						Cumulative Reduction to Contract for Direct Purchases						
			\$ 551,715.58						➔ (551,715.58)			
				\$ 32,912.25								
Changes in Scope of Work (excluding Direct Purchases)												
						\$ -	0.00%		➔ -			
Contract Amount Including All Change Orders											\$	1,037,584.42

HOLLEY NAVARRE INT - KITCHEN/CAFETERIA						Total Savings Thus Far:		17,671.67	
						Less savings per paying w/in terms:		(783.92)	
						Tax Savings Thus Far to be Deducted from Contract:		16,887.75	
R.D. WARD CONSTRUCTION									
Original Contract Amount						1,599,000.00			
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms
12/02/11	11/14/11	695697	ACOUSTI ENGINEERING	00001		1,996.00	119.76	9.98	
02/21/12	12/14/11			00002		4,700.00	282.00	15.02	
	01/13/12			00003		2,504.00	150.24		
11/29/11	10/11/11	693640	AIR TECH	2113652		30,015.00	1,800.90	25.00	
02/13/12	09/26/11			2113347		5,575.00	334.50		
07/26/11	07/20/11	692845	BIG BEND REBAR	BBR-3428		6,020.00	361.20	25.00	
11/01/11	10/28/11	692850	BILL BURCH BUILDING	5437		5,437.00	326.22	25.00	
07/26/11	07/14/11	693178	BLOCK USA	596519		1,356.64	81.40	6.78	
10/24/11	07/14/11		Per Kelli @ Block USA-Contractor paid w/check	596519					
						(1,356.64)	(81.40)	(6.78)	
10/24/11	09/28/11			605844		1,565.16	93.91	7.83	78.26
	09/28/11			605831		763.25	45.80	3.82	38.16
	10/04/11			606738		1,796.89	107.81	13.35	89.84
12/01/11			correction to surtax on invoice 606738					(4.37)	
				607582		305.50	18.33		15.28
12/01/11			correction to surtax on invoice 607582					1.53	
01/12/12	12/16/11			615138		149.62	8.98	0.75	
	12/16/11			615150		2,249.52	134.97	2.09	
02/01/12	01/11/12			617426		1,495.18	89.71		
	01/16/12			617790		157.50	9.45		
	01/16/12			617800		1,791.68	107.50		
	01/17/12			617933		303.75	18.23		
	01/18/12			618070		235.20	14.11		
	01/19/12			618266		2,359.96	141.60		
02/13/12	01/23/12			618628		1,831.84	109.91		
	01/25/12			618925		2,020.90	121.25		
02/21/12	****			119475		50.39	3.02		2.52
	02/06/12			620263		1,988.80	119.33		99.44
	02/06/12			620345		28.87	1.73		1.44
	01/31/12			619729		1,614.08	96.84		80.70
04/03/12	03/05/12			623713		209.77	12.59		10.49
09/06/11	08/29/11	694177	NUCOR-VULCRAFT	9000114937		19,100.00	1,146.00	25.00	
11/29/11	11/02/11	693841	LANICO	A11-024-1A		20,500.00	1,230.00	25.00	
01/06/12	10/20/11			A11-024-7A		400.00	24.00		
	10/21/11			A11-024-3A		1,830.00	109.80		
	10/30/11			A11 024-6A		606.00	36.36		
	11/07/11			A11-024-4A		904.00	54.24		
	11/10/11			A11-024-2A		1,600.00	96.00		
							-		
12/09/11	11/01/11	695350	ROOFERS MART	0203207-IN		4,221.85	253.31	21.11	
	11/01/11			0203308-IN		1,875.00	112.50	3.89	
02/17/12	01/20/12			0205877-IN		16,646.76	998.81		
03/20/12	02/03/12			0206546-IN		9,090.00	545.40		
	02/27/12			0207251-IN		15,976.57	958.59		
10/25/11	09/26/11	693241	SEQUEL	S1255084.003		173.93	10.44	0.87	3.48
	09/26/11			S1255084.005		440.90	26.45	2.20	8.82
	09/26/11			S1255084.001		182.18	10.93	0.91	3.64
	10/13/11			S1283606.001		156.00	9.36	0.78	3.12
	10/14/11			S1282318.001		210.00	12.60	0.76	4.20
			01/18/12 - correction to surtax on S1282318.001		jln			0.29	
	10/17/11			S1255084.011		98.81	5.93	0.36	1.98
			01/18/12 - correction to surtax on S1255084.011		jln			0.13	
	10/17/11			S1255084.013		6,672.95	400.38	18.83	133.46
			01/18/12 - correction to surtax on s1255084.013		jln			(0.13)	
	10/17/11			S1255084.007		1,565.32	93.92		31.31
	10/17/11			S1255084.009		1,369.66	82.18		27.39
11/15/11	11/07/11			S1284003.009		7,519.63	451.18		150.39
12/07/11	11/28/11			S1284003.011		5,649.17	338.95		
01/12/12	11/17/11			S1255089.001		4,281.53	256.89		
	12/12/11			S1284003.013		18,536.05	1,112.16		
01/27/12	10/24/11			S1255084.015		666.67	40.00		
	10/25/11			S1286990.001		60.00	3.60		
	10/27/11			S1284003.001		602.92	36.18		
	10/27/11			S1284003.003		409.25	24.56		
	11/02/11			S1255084.017		7,479.58	448.77		
	11/02/11			S1284003.005		74.05	4.44		
	11/02/11			S1284003.007		58.93	3.54		
	11/03/11			S1255094.001		759.00	45.54		
11/29/11	10/06/11	693842	SILVER SHEET ENTERPRISES	64182		1,693.92	101.64	8.47	
03/28/12	02/27/12			65492		6,203.33	372.20	16.53	
08/03/11	07/14/11	692847	SLONE DOORS	30765		4,535.00	272.10	22.68	
	07/27/11			32132		390.00	23.40	1.95	
09/07/11	08/26/11			30772		3,534.00	212.04	0.37	
10/11/11	10/05/11			32338		16,293.00	977.58		
07/28/11	07/21/11	694027	SUTTON STEEL	694027		9,200.00	552.00	25.00	

HOLLEY NAVARRE INT - KITCHEN/CAFETERIA					Total Savings Thus Far:				17,671.67		
					Less savings per paying w/in terms:				(783.92)		
					Tax Savings Thus Far to be Deducted from Contract:				16,887.75		
R.D. WARD CONSTRUCTION											
Original Contract Amount										1,599,000.00	
OWNER-DIRECT PURCHASES											
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms		
02/17/12	02/06/12	693218	W R TAYLOR	407387		6,535.12	392.11	25.00			
	02/09/12			407413		259.87	15.59				
03/29/12	03/19/12			407718		519.75	31.19				
						276,045.56	16,562.75	325.00	783.92		
							\$ 17,671.67				
	Direct Purchase Totals			Tax Savings Per Chg Order							
	CHANGE ORDER #1	\$	22,873.15	\$ 1,371.51	CHECKPOINT FOR CURRENT						
	CHANGE ORDER #2		24,017.41	1,383.41	(33,935.92)						
	CHANGE ORDER #3		32,094.35	2,296.38							
	CHANGE ORDER #3		69,156.12	4,140.96							
	CHANGE ORDER #5		46,994.48	2,695.74							
	CHANGE ORDER #6		27,434.30	1,552.89							
	CHANGE ORDER #8		36,427.58	2,283.79							
	APR 24 BOARD MTG		33,935.92	1,946.99							
					Cumulative Reduction to Contract for Direct Purchases						
		\$	292,933.31						(292,933.31)		
				\$ 17,671.67							
	Changes in Scope of Work (excluding Direct Purchases)										
	Change Ordger #4 - 5 rain days					-					
	Change Order #7 - 3 RAIN DAYS					-					
						-	-		-		
Contract Amount Including All Change Orders											1,306,066.69

Gulf Breeze Elementary ~ Classroom Addition						Total Savings Thus Far:			\$	11,499.31
						Less savings per paying w/in terms:				(1,228.22)
						Tax Savings Thus Far to be Deducted from Contract:			\$	10,271.09
R.D. Ward Construction, Inc.										
Original Contract Amount						\$ 1,239,200.00				
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
2/21/2012	1/31/2012	696079	BLOCK USA	617944		1,607.76	96.47	8.04		
	1/31/2012			619728		1,489.25	89.36	7.45		
	1/31/2012			619735		231.37	13.88	1.16		
	2/1/2012			619939		29.10	1.75	0.15		
	2/3/2012			620254		2,661.80	159.71	8.20		
	2/10/2012			621084		4,017.84	241.07			
	2/13/2012			621122		1,124.16	67.45		56.21	
	2/13/2012			621147		2,041.78	122.51		102.09	
2/22/2012	2/8/2012			620598		2,501.20	150.07		125.06	
	2/8/2012			620597		649.25	38.96		32.46	
3/1/2012	2/16/2012			621526		2,287.28	137.24		114.36	
3/6/2012	2/20/2012			621886		2,651.53	159.09		132.58	
3/20/2012	3/7/2012			623992		2,073.46	124.41		103.67	
3/26/2012	1/24/2012			618757		2,558.12	153.49		127.91	
				618759		2,099.26	125.96		104.96	
4/3/2012	3/13/2012			624599		1,847.74	110.86		92.39	
	3/20/2012			625393		2,022.34	121.34		101.12	
	3/26/2012			626108		360.43	21.63			
4/11/2012	3/29/2012			626693		1,440.40	86.42		72.02	
	4/3/2012			627382		1,127.43	67.65		56.37	
	4/3/2012			627392		140.43	8.43		7.02	
3/6/2012	2/24/2012	696076	CONSOLIDATED PIPE	7511931		11,006.10	660.37	25.00		
	2/24/2012			7511932		3,168.00	190.08			
	2/24/2012			7511933		4,654.60	279.28			
1/23/2012	1/6/2012	695778	CMC REBAR	90681574		6,393.00	383.58	25.00		
2/22/2012	12/07/11	695871	RLF BALDWIN OPERATIONS	21757		1,080.00	64.80	5.40		
	12/8/2011			21767		1,260.00	75.60	6.30		
	12/14/2011			21816		498.00	29.88	2.49		
	12/15/2011			21828		960.00	57.60	4.80		
	12/16/2011			21834		1,320.00	79.20	6.01		
	12/19/2011			21844		180.00	10.80			
	2/9/2012			22180		1,200.00	72.00			
4/4/2012	3/8/2012	696760	SECURE LITE	2047		12,000.00	720.00	25.00		
2/6/2012	01/30/12	696210	SLONE DOORS	32738		4,430.40	265.82	22.15		
2/29/2012	02/10/12			33027		2,820.00	169.20	2.85		
	02/15/12			33080		1,220.00	73.20			
	02/24/12			33111		21,249.00	1,274.94			
	02/24/12			32747		7,495.00	449.70			
2/17/2012	02/10/12	696209	STEEL SALES	1481		46,300.00	2,778.00	25.00		
							-			
4/4/2012	02/10/12	696761	THERMAL WINDOWS	980307 B		5,654.76	339.29	25.00		
						167,850.79	10,071.09	200.00	1,228.22	
				Tax Savings Per Chg Order			\$	11,499.31		
	Direct Purchase Totals									
	CHANGE ORDER #1	\$	11,519.95	\$	696.55	CHECKPOINT FOR CURRENT				
	CHANGE ORDER #2		133,348.08		8,207.82	(33,253.85)				
	APR 24 BOARD MTG		33,253.85		2,594.94					

MILTON HIGH KITCHEN/CAFETERIA EXPANSION						Total Savings Thus Far:		\$ 26,063.38	
						Less savings per paying w/in terms:		-	
						Tax Savings Thus Far to be Deducted from Contract:		\$ 26,063.38	
LARRY HALL CONSTRUCTION, INC.									
Original Contract Amount								\$ 1,925,000.00	
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms
9/28/2011	8/5/2011	693814	AEROMECHANICAL LLC	61220		855.00	51.30	4.28	
	8/10/2011			61263		2,090.00	125.40	10.45	
	8/15/2011			61240		400.00	24.00	2.00	
	8/16/2011			61314		4,180.00	250.80	8.27	
10/20/2011	9/12/2011			61485		710.00	42.60		
	9/29/2011			61559		415.00	24.90		
11/15/2011	9/5/2011			61421		27,975.00	1,678.50		
10/20/2011	9/26/2011	693769	AIR TECH	2113341		5,500.00	330.00	25.00	
1/2/2012	10/11/2011			2113648		18,900.00	1,134.00		
	11/14/2011			2114102		21,590.00	1,295.40		
1/26/2012	1/12/2012	694179	FLEX MEMBRANE	13033		14,303.30	858.20	25.00	
10/5/2011	8/1/2011	693767	GORMAN	S007647192.001		352.92	21.18	1.76	
4/9/2012	3/19/2012	694089	MOBILE FIXTURE	0001		156,218.04	9,373.08	25.00	
2/17/2012	2/7/2012	694178	ROOFERS MART	0206519-IN		10,084.15	605.05	25.00	
1/2/2012	11/18/2011	695283	SILVER SHEET ENTERPRISES	64598		1,607.59	96.46	8.04	
1/26/2012	12/21/2011			64915		5,578.97	334.74	16.96	
	12/29/2011			64965		902.68	54.16		
	1/9/2012			65026		60.84	3.65		
	1/10/2012			65034		2,459.95	147.60		
4/2/2012	1/17/2012			65095		1,373.80	82.43		
	1/27/2012			65214		1,949.11	116.95		
	2/6/2012			65276		768.92	46.14		
	2/16/2012			65392		442.35	26.54		
	2/16/2012			65397		812.47	48.75		
10/6/2011	7/26/2011	693991	SMITH IRONWORKS	44851		5,100.00	306.00	25.00	
				45065		7,850.00	471.00		
1/2/2012	11/21/2011			45286		39,450.00	2,367.00		
1/19/2012	12/15/2011			45673		13,500.00	810.00		
1/2/2012	10/12/2011	693766	STUART IRBY	S006272460.003		1,833.30	110.00	9.17	
	10/19/2011			S006272460.008		2,179.74	130.78	10.90	
	10/26/2011			S006272460.012		3,397.11	203.83	4.93	
	10/26/2011			S006272460.015		2,038.73	122.32		
	10/26/2011			S006272460.017		2,251.76	135.11		
	10/28/2011			S006272460.019		4,253.70	255.22		
	11/1/2011			S006272460.023		3,045.66	182.74		
1/26/2012	10/4/2011			S006272460.001		773.55	46.41		
	10/12/2011			S006272460.005		1,812.58	108.75		
	10/19/2011			S006272460.010		3,762.58	225.75		
	10/28/2011			S006272460.021		14,221.09	853.27		
	12/12/2011			S006272460.025		2,689.50	161.37		
2/14/2012	12/26/2011			S006272460.026		2,200.00	132.00		
	1/26/2012			S006272460.028		4,764.85	285.89		
1/26/2012	12/28/2011	695100	USA WOOD DOORS INC	1860		23,000.00	1,380.00	25.00	
1/27/2012	12/20/2011	693992	WARREN HOLLOW METAL DOORS	84595DC		4,000.00	240.00	20.00	
4/3/2012	1/27/2012			85465DC		2,300.00	138.00	5.00	
	3/13/2012			86370DC		6,200.00	372.00		
	3/20/2012			86659DC		39.20	2.35		
						430,193.44	25,811.62	251.76	-
				Tax Savings Per Chg Order			\$		26,063.38
	Direct Purchase Totals								
	CHANGE ORDER #1	\$	8,377.36	\$	499.44	CHECKPOINT FOR CURRENT			
	CHANGE ORDER #2		20,799.50		1,224.50	(180,340.13)			
	CHANGE ORDER #3		29,653.50		1,678.50				
	CHANGE ORDER #4		120,923.49		6,875.90				
	CHANGE ORDER #5		85,448.64		4,918.75				
	CHANGE ORDER #7		10,714.20		630.05				
	APR 24 BOARD MTG		180,340.13		10,236.24				
						Cumulative Reduction to Contract for Direct Purchases			
		\$	456,256.82						(456,256.82)
				\$	26,063.38				
	Changes in Scope of Work (excluding Direct Purchases)								
	Change Order #6 - 1 rain day					\$	-		
						\$	-	0.00%	-
Contract Amount Including All Change Orders						\$ 1,468,743.18			

WEST NAVARRE INTER. - 5 CLSRM ADDTN						Total Savings Thus Far:			\$	9,134.11
						Less savings per paying w/in terms:			(584.03)	
						Tax Savings Thus Far to be Deducted from Contract:			\$	8,550.08
HEWES AND COMPANY, LLC										
Original Contract Amount						\$ 913,600.00				
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
01/27/12	12/27/11	696271	ARGOS	50071653		3,506.75	210.41	17.53		
02/08/12				50084537		10,080.00	604.80	7.47		
03/01/12	01/31/12			50095682		637.00	38.22			
	02/06/12			50099813		455.00	27.30			
01/30/12	01/15/12	696087	BIG BEND REBAR	BR-361B		13,950.00	837.00	25.00		
01/12/12	12/27/11	695500	BLOCK USA	615880		2,386.98	143.22	11.93		
				615856		2,419.02	145.14	12.10		
01/30/12	01/19/12			618265		1,670.76	100.25	0.97		
	01/12/12			617543		1,334.65	80.08			
	01/12/12			617569		1,695.24	101.71			
	01/23/12			618627		1,847.74	110.86		92.39	
	01/23/12			618612		561.70	33.70		28.09	
02/07/12	01/25/12			618922		2,563.48	153.81			
02/17/12	02/07/12			620346		2,120.72	127.24		106.04	
	02/07/12			620478		401.18	24.07		20.06	
	02/09/12			620856		3,288.72	197.32		164.44	
03/01/12	02/16/12			621630		13.08	0.78		0.65	
	02/16/12			621519		2,591.60	155.50		129.58	
	02/17/12			621714		768.00	46.08		38.40	
04/23/12	03/15/12			624933		87.60	5.26		4.38	
04/02/12	03/20/12	696292	MATHES ELECTRIC	84262-00		2,544.55	152.67	12.72		
	03/20/12			84254-00		80.15	4.81	0.40		
02/29/12	01/19/12	696294	ROOFERS MART	0205878-IN		4,667.62	280.06	23.34		
						5,414.40	324.86	1.66		
						1,088.70	65.32			
						2,234.00	134.04			
						15,608.53	936.51			
11/06/11	11/18/11	695502	SMITH IRONWORKS	45283		2,250.00	135.00	11.25		
01/02/12	12/19/11			45374		1,100.00	66.00	5.50		
02/06/12	01/20/12			45469		14,615.00	876.90	8.25		
04/02/12	02/20/12			45588		25,785.00	1,547.10			
01/30/12	01/18/12	695503	WARREN HOLLOW METAL DOOR	85185DH		2,955.00	177.30	14.78		
01/31/12	01/20/12			85246DH		2,035.00	122.10	10.18		
04/12/12	02/08/12			85777DH		1,295.00	77.70	0.04		
04/02/12	01/16/12	695501	W R TAYLOR	407710		5,313.92	318.84	25.00		
						139,366.09	8,361.96	188.12	584.03	
				Tax Savings Per Chg Order			\$ 9,134.11			
	Direct Purchase Totals									
	CHANGE ORDER #1	\$	2,396.25	\$	146.25	CHECKPOINT FOR CURRENT				
	CHANGE ORDER #2		6,289.89		383.89	(37,250.76)				
	CHANGE ORDER #3		60,308.42		3,613.58					
	CHANGE ORDER #4		41,670.85		2,841.47					
	APR 24 BOARD MTG		37,250.76		2,148.92					
						Cumulative Reduction to Contract for Direct Purchases				
		\$	147,916.17			(147,916.17)				
				\$	9,134.11					
	Changes in Scope of Work (excluding Direct Purchases)									
						\$ -	0.00%		-	
Contract Amount Including All Change Orders \$ 765,683.83										