

PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting

1001 N. 12th Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

**SCHOOL PLANT PLANNING ITEMS FOR THE
SANTA ROSA COUNTY SCHOOL BOARD MEETING
June 10, 2014 9:00 A.M.**

A. CHANGE ORDER (S):

- None at this time

B. FINAL CONSTRUCTION PAYMENTS:

- None at this time

C. REVIEW STATUS OF CURRENT PROJECTS: (AS OF 05-30-14)

- **UPDATED PHOTO REPORTS FOR BOTH PROJECTS WILL BE ISSUED PRIOR TO THE MEETING**

- Jay High School Kitchen/Cafeteria Band and Music

The project has been delayed due to wet conditions.

The installation of the epoxy flooring has been completed.

Kitchen equipment is being connected to their utilities.

The Health Department inspection is scheduled for June 4 at 10:30 AM

The contractor is in the process of scheduling inspections for the Fire Alarm, Fire Sprinkler and Hood Extinguishing System.

Sod is being installed.

Asphalt paving has begun.

Anticipated Substantial completion date is June 6 with no additional delays due to adverse weather.

- Dixon Intermediate Kitchen Expansion

The contractor will begin removing the temporary utilities located in the cafeteria after SODEXO removes the perishable food items from their temporary locations.

D. CONSTRUCTION BIDS:

- None at this time

David Pinder or Mike Martin will provide an update at the meeting and be available for questions.

Michael G. Martin S/T

Pinder-Martin Associates, Inc.