PINDER-MARTIN ASSOCIATES, INC.

Architecture Consulting 1001 N. 12th Avenue

1001 N. 12th Avenue Pensacola, FL 32501

AA26000896 IB26000688 Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

SCHOOL PLANT PLANNING ITEMS FOR THE SANTA ROSA COUNTY SCHOOL BOARD MEETING June 26, 2014 6:30 P.M.

A. CHANGE ORDER (S):

- Jay High Deductive Change Order for Bid Item #1 Deduct \$19,998.00 (Credit)
- Dixon Int. Kitchen Deductive Change Order for Bid Item #1 Deduct \$19,998.00 (Credit)

See attached change orders with documentation.

Soils Reports for both schools indicated unsuitable soils may exist below the new construction at both sites. Bid Items were used in order to obtain a competitive price at bid time.

B. FINAL CONSTRUCTION PAYMENTS:

Dixon Intermediate Kitchen Expansion

Pending completion of the final punch list and receipt of all close-out documents, Pinder-Martin is requesting approval of final payments to the following and in the amounts shown:

Larry Hall Construction, Inc. \$63,233.32 Pinder-Martin Associates, Inc. \$3,197.53

C. REVIEW STATUS OF CURRENT PROJECTS: (06-17-14)

UPDATED PHOTO REPORT FOR JAY WILL BE ISSUED PRIOR TO THE MEETING

Jay High School Kitchen/Cafeteria Band and Music

Life Safety and Health Department Inspections have passed.

Contractor is going to request a substantial Completion Inspection for June 20, 2014.

• Dixon Intermediate Kitchen Expansion

Project completed and awaiting inspection

• Hobbs Middle School Kitchen Expansion

Pinder-Martin will be requesting Phase II Board approval for the Hobbs Middle School project.

See attached drawing package and Preliminary Budget Estimate

D. CONSTRUCTION BIDS:

None at this time

David Pinder or Mike Martin will provide an update at the meeting and be available for questions.

Michael G. Martin S/T

Pinder-Martin Associates, Inc.