

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 24th, 2014**

Change Orders

None at this time Addition



Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

**King Middle School-
Kitchen Renovation / Addition**

- DAG is requesting Phase II approval for the King Middle School Kitchen renovation / addition. **See attached opinion of Cost letter and Phase II Documents.**

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- The demolition of the existing cafeteria has been completed, and the removal of the debris should be complete by the end of this week.
- The contractor has targeted the week of the 21st to begin paving.
- The contractor is in the process of completing the punch list items on the new addition.

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- The contractor is wrapping up loose ends on the mechanical / HVAC installation.
- The front canopy will be complete by the end of this week
- The flooring is scheduled to be complete by the end of this week.
- The contractor anticipates calling for a substantial completion walk through by Wednesday of next week.

**King Middle School-
Kitchen Renovation / Addition**

- Phase II Documents have been completed
- DAG will be requesting Phase III approval at the July 31st Board Meeting.
- The project will be advertised August 2nd, 9th and the 16th.
- The project will bid on the 19th.
- DAG will bring the bid results to the Board on the 21st requesting approval.

Construction Bids

None at this time